



**MDAD FACILITIES DEVELOPMENT DIVISION  
CIP SCHEDULE  
As of November 30, 2022**

Data Date: 30-Nov-22

#	Activity ID	Activity Name	Start	Finish	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035
								Q	Q								
1		<b>CENTRAL BASE APRON &amp; UTILITIES PROGRAM</b>	01-Dec-15 A	17-Jan-24													
2	V037A	MIA Central Base Apron and Utilities Modifications and Expansion Phase 1	01-Dec-15 A	17-Jan-24	█	█											
3		<b>CONCOURSE E PROGRAM</b>	22-Apr-16 A	26-Jan-29													
4	U010C	MIA Satellite E Ramp Level Demolition and Additional Work	26-Jan-18 A	24-Mar-23	█												
5	U010F-7	MIA New E-Satellite Elevator	27-Nov-18 A	21-May-23	█												
6	U010F-7	MIA Satellite E Elevator Refurbishment	30-Nov-16 A	21-May-23	█												
7	AA046A	MIA Lower Cc E and Satellite E Third Floor APM Platform Annunciation System	02-Dec-19 A	07-Aug-23	█												
8	T072E-1	MIA CBP Offices at Concourse E - Third Level	27-Nov-19 A	03-Dec-23	█												
9	T072B-3	Lower Concourse E 400 Hz Generator Room Upgrade	22-Apr-16 A	09-Jul-24	█	█											
10	AA005A	MIA Lower Cc E, E Sat and DE Connector Stucco, Ext Painting, Lightning Prot. & VDGS	27-Nov-18 A	08-Aug-25	█	█											
11	U010F-5	MIA Satellite E Mech and Electrical Equip Replacement - Group No. 01 (AHU#5, 6)	25-Oct-19 A	23-Jun-23	█												
12	U010F-5	MIA Satellite E Mech and Electrical Equip Replacement - Group No. 02 (Rooftop & APM Area)	31-May-22 A	20-Jul-26	█	█	█										
13	U010A-1	Satellite E Structural Repairs - Phase II	13-Mar-20 A	23-Oct-25	█	█	█										
14	U010F-5	MIA Satellite E Mech and Electrical Equip Replacement - Group No. 03 (Ramp and 2nd Floor)	23-Mar-23	26-Jan-29	█	█	█	█	█	█							
15	T072F-4	Lower Concourse E Electrical Equipment Replacement	11-Jun-20 A	28-Dec-25	█	█	█	█	█	█							
16	U010D-I	MIA Satellite E New Chiller Plant	11-Mar-19 A	16-Jan-26	█	█	█	█	█	█							
17	T072F-2	Lower Concourse E Glazing	31-Jul-20 A	20-Jan-28	█	█	█	█	█	█							
18	U010F-2	MIA Satellite E Glazing	31-Jul-20 A	09-Mar-28	█	█	█	█	█	█							
19		<b>SOUTH TERMINAL PROGRAM</b>	15-May-17 A	02-Dec-24													
20	T042A	MIA South and Central Terminal BHS Improvements	15-May-17 A	31-Dec-22	█												
21	T012A-3	MIA Cc H Gates & Internationalization - Cc H Stair Demolition	27-Nov-19 A	14-Jul-24	█	█											
22	T012A-1&2	MIA Cc H Gates & Internationalization - Cc H VGDS & Security System Upgrade	31-May-18 A	02-Dec-24	█	█	█										
23		<b>MISCELLANEOUS PROJECTS</b>	04-Jan-16 A	28-May-27													
24	P256B	MIA Partial Demo of Building 704, FPL Vault Relocation & Wash Rack Relocation	05-Jul-17 A	30-Nov-22	█												
25	P256E	MIA West Cargo Fuel Tender Facility Relocation	01-Nov-17 A	06-Mar-23	█												
26	P256A	MIA Rehabilitation of Taxiways R, S, T; Extend Taxiway R, Reconfigure Connector Taxiway M5	28-May-16 A	29-Mar-23	█												
27	V006A	MIA Taxi and Transportation Network Company (TNC) Parking Lot and Facilities (Demo Bldg 3039)	04-Jan-21 A	24-Jul-23	█												
28	V043A-4	Area A TC 12-17 & Area A K1 Doors	30-Sep-19 A	09-Jan-25	█	█											
29	V042A	MIA Employee Parking Garage (Park 6 Garage)	30-Nov-16 A	30-Dec-25	█	█	█										
30	D105C-IA	MIA Flamingo & Dolphin Garages Repairs and Upgrades - Phase 1 - 40 Years Re-certification	10-Oct-16 A	19-Jan-25	█	█											
31	D105C-IB	MIA Flamingo & Dolphin Garages Repairs and Upgrades - Phase 2	14-Feb-22 A	14-Jun-26	█	█	█										
32	P250A	MIA Airport Operations Center (AOC)	04-Jan-16 A	16-Feb-26	█	█	█										
33	P250A-1	MIA Cc D 3rd Floor Demolition	06-Jan-20 A	08-Nov-23	█												
34	V043A-6	Area B TC 11 Conveyor-Dog House - ON-HOLD	31-Jan-20 A	07-Jun-25	█	█											
35	V043A-5	Area B Soffit Above Checkpoint H - ON-HOLD	20-Dec-19 A	28-May-27			█	█	█								
36		<b>PASSENGER BOARDING BRIDGES PROGRAM</b>	03-Oct-16 A	12-Feb-25													
37	W099A	MIA North & Central Terminal Passenger Boarding Bridges - Phase 1	03-Oct-16 A	12-Feb-25	█	█											
38		<b>TERMINAL WIDE ROOF</b>	04-Dec-19 A	15-Jan-30													
39	AA078A	MIA Terminal Wide Re-roofing and Lightning Systems Upgrades	04-Dec-19 A	15-Jan-30	█	█	█	█	█	█	█	█	█	█	█	█	█

█ A/E Procurement   
 █ Bid, Award & NTP   
 █ Planning  
█ Contract Documents   
 █ Construction   
 █ Closeout



**MDAD FACILITIES DEVELOPMENT DIVISION  
CIP SCHEDULE  
As of November 30, 2022**

Data Date: 30-Nov-22

#	Activity ID	Activity Name	Start	Finish	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035
								Q	Q								
40	<b>SUPPORT PROJECTS</b>		20-May-15 A	15-Nov-26													
41	Y003A - MIA Airport Surface Management System (SMS)		01-Sep-18 A	19-Dec-22													
42	X149A - MIA Cc G Preconditioned Air Equipment		10-Sep-18 A	30-Apr-23													
43	U040A - MIA Parking Access & Revenue Control System Replacement		09-Oct-15 A	23-May-23													
44	W064A - MIA Cc E thru F Life Safety Upgrades		02-Mar-21 A	06-Sep-23													
45	V144A - MIA Credentialing and Identity Management System (COTS)		28-Feb-17 A	10-Jul-23													
46	AA142A MIA Perimeter Protection		15-Jan-20 A	14-May-24													
47	AA044A - MIA Checkpoint Queue Wait Time Analyzer (Operation/Maintenace - 5 Years)		23-Jun-17 A	31-Mar-25													
48	AA094A - Biometric Enabled Common Use Passenger Processing System		11-May-20 A	23-Aug-25													
49	AA136A - MDAD Security Cameras Project		30-Nov-20 A	07-Nov-24													
50	V102A - OPF Customs Building Expansion-Remodeling		20-May-15 A	12-Sep-24													
51	V058A - EFSO IVP 14 (Near Gate D16)		01-Jun-20 A	03-Oct-24													
52	U128A - MIA Central Terminal CCTV and Access Control		18-Oct-21 A	04-Mar-25													
53	V100A - MIA Cc. J Gates Advanced Visual Docking Guidance System (VDGS)		29-Aug-16 A	14-Apr-26													
54	U023A - MIA South Terminal Smoke Evacuation Modifications		02-Jan-19 A	15-Nov-26													
55	<b>AIRFIELD / AIRSIDE</b>		25-Mar-21 A	30-May-28													
56	AA054A - MIA Runway 9-27 Rehabilitation - ON HOLD		25-Mar-21 A	11-Apr-28													
57	Y118A - MIA RIM Hot Spot 4 (Corral Area)		21-Oct-22 A	30-May-28													
58	<b>NORTH TERMINAL PROGRAM</b>		30-Nov-19 A	26-Apr-32													
59	BA017A - MIA North Terminal Additional Skytrain Vehicles		14-Feb-22 A	28-Mar-26													
60	AA126A - MIA North Terminal Ramp Level Restrooms Upgrade		30-Nov-19 A	28-Dec-24													
61	AC001A - Central Base AOA Construction Gate		28-Feb-22 A	25-Jun-26													
62	AA048A - MIA North Terminal Gate Optimization Phase 1 & 2		02-Feb-22 A	23-Aug-29													
63	AA048B - MIA North Terminal Gate Infrastructure Upgrades		08-Jul-22 A	24-Aug-28													
64	AB040A - MIA NTD Baggage Handling System Modifications to the Inline CBIS		18-Sep-20 A	04-Jun-30													
65	T180B - MIA Concourse D West Extension - D60 Building Expansion		01-Jun-22 A	26-Apr-32													
66	T180D - MIA Concourse D West Extension - D60 Apron and Utilities		01-Jun-22 A	26-Apr-32													
67	<b>CENTRAL TERMINAL</b>		28-Nov-18 A	07-Sep-42													
68	Y129A - MIA Low E Train Station Emergency Doors		28-Nov-18 A	25-Dec-26													
69	V008F - MIA Cc F Refurbishment Phase 2		28-Jun-21 A	09-Oct-25													
70	V008F - MIA Cc F Refurbishment Phase 2 - Millwork		30-Jun-21 A	17-Nov-22 A													
71	V008F - MIA Cc F Refurbishment Phase 2 - Elevators		06-Sep-21 A	20-Oct-23													
72	V008F - MIA Cc F Refurbishment Phase 2 - Access Control & Camera Upgrades		30-Nov-21 A	09-Oct-25													
73	V008 - MIA Cc F Refurbishment Phase 2 - PC Air & 400 Hz		28-Jun-21 A	30-Jun-24													
74	V008 - MIA Cc F Refurbishment Phase 2 - F4 Holdroom Structural Repairs		20-Dec-21 A	08-Aug-25													
75	V008F - MIA Cc F Refurbishment Phase 2 - 3rd Floor Restrooms		21-Jul-22 A	23-Jun-25													
76	TBD - MIA F to G Connector		15-Feb-23	04-Jan-28													
77	BA061A - MIA Central Terminal Redevelopment - Phase 1 (E-F Connector & Cc F Infill)		04-Aug-22 A	06-Feb-32													
78	V008C - MIA Central Terminal Redevelopment-Phase 2 (Facade, Checkpoint, V.C., E-F TC, Roof Bump)		04-Aug-22 A	16-Apr-33													

■ A/E Procurement   
 ■ Bid, Award & NTP   
 ■ Planning  
■ Contract Documents   
 ■ Construction   
 ■ Closeout



**MDAD FACILITIES DEVELOPMENT DIVISION  
CIP SCHEDULE  
As of November 30, 2022**

Data Date: 30-Nov-22

#	Activity ID	Activity Name	Start	Finish	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035
							Q	Q									
79	T072L - MIA Lower Cc E FIS Renovations - Phase 2		21-Jun-23	16-Apr-32													
80	V008B - MIA New Concourse F		13-Nov-24	10-Sep-35													
81	V013A - MIA Concourse F New Apron Phase 1		19-Aug-29	12-Sep-35													
82	V013A - MIA Concourse F New Apron Phase 2		08-Sep-31	12-Mar-37													
83	V013B - MIA Cc F Demo Phase 1 - Headhouse Demo & New Hardstand Area		12-May-32	08-Sep-39													
84	V013C - MIA Cc F Demo Phase 2 - Cc F Pier Demo & New Cc F Apron Phase 3		06-Nov-34	06-Mar-42													
85	P259A - MIA Concourse "E" and "F" Taxilane and Apron Rehabilitation		21-Aug-38	07-Sep-42													
86	V008E - MIA Cc F Enabling Gates Striping		27-Dec-26	18-Apr-31													
87	X079A MIA Concourse G Demolition		19-Apr-26	15-Aug-33													
88	<b>SOUTH TERMINAL EXPANSION</b>		29-Nov-19 A	16-Dec-29													
89	T042B - BHS Cross Over Central to South Terminal		11-Oct-21 A	29-Sep-24													
90	T042C - MIA Central and South Terminal Bag Claim Optimization Phase 1 (CD#14&15)		13-Jul-21 A	25-Feb-25													
91	BA059A - MIA Central and South Terminal Bag Claim Optimization Phase 2 (CD#11,12 &13) & 3(CD#9 &10)		01-Jun-23	18-Nov-27													
92	AA018B - MIA Concourse H Glazing, Curtain Wall Assessment and Corrective Action		29-Nov-19 A	05-Jan-26													
93	AB050A - MIA Building 3050 Demolition - South Terminal Enabling		03-Jun-22 A	18-Jul-24													
94	AB049A - Temporary South Terminal GSE facility & 20th Street Modifications AOA - Pending MII		08-Aug-22 A	22-Sep-26													
95	V005A - MIA South Terminal Apron and Utilities Modification - Pending MII		22-Feb-22 A	17-Feb-29													
96	X078A - MIA South Terminal Expansion East (New Gates) Phase 1 - Pending MII		22-Feb-22 A	17-Feb-29													
97	W019B - MIA Fueling Maintenance and Administration Consolidation Building - To be Cancelled		24-Nov-23	08-Feb-29													
98	X071A - MIA Vehicle Fueling and Car Wash Facility - South Terminal Enabling		04-Dec-25	20-Jan-29													
99	AB048B - MIA Demolition Building 3051 (Gas Station) and 3045 (Car Wash) - South Terminal Enabling		13-Jan-27	16-Dec-29													
100	<b>CARGO AND NON-TERMINAL BUILDINGS</b>		01-Dec-20 A	01-Sep-32													
101	X035C - MIA Buildings 703 and 703A Demolition and Environmental Assessment and Remediation - ON HOLD		30-Sep-21 A	29-Oct-24													
102	X035A - MIA Building 702 Apron & Airside Improvements - ON HOLD		30-Nov-22	02-Oct-28													
103	AA058A - MIA Consolidated Office Complex (Finishes Cc D Landside)		01-Dec-20 A	26-Nov-24													
104	MIA Building 5A Tenants Relocation Projects:		04-Nov-21 A	28-Nov-26													
105	AA058C - Finance and Administration Division Offices Relocation		28-Jan-22 A	27-Oct-25													
106	AA058D - Contract Administration Offices Relocation		04-Nov-21 A	11-Jan-25													
107	TBD - MIA Building 5A Tenants Relocation Projects		31-Dec-22	28-Nov-26													
108	AB041A - MIA Building 3032 Replacement		03-Mar-22 A	11-Jan-27													
109	AA058B - MIA Demolition Building 5A		02-Jan-23	05-Apr-28													
110	V038A - MIA GSE Facility for North Terminal		13-Nov-23	11-Jun-30													
111	X035E - MIA Demolition Building 704		20-Sep-27	05-Jul-31													
112	AA039A - MIA West Cargo Truck Parking		05-Oct-26	01-Sep-32													
113	<b>LANDSIDE / ROADWAYS</b>		18-Jul-22 A	11-Jan-34													
114	AC053A - MIA Dolphin/Flamingo and New Employee Parking Garage 6 Exterior Cladding		27-Jul-22 A	26-Oct-27													
115	AB016A MIA AOA Perimeter Security Hardening Project - Phase 01		18-Jul-22 A	19-Mar-28													
116	AB016B-F MIA AOA Perimeter Security Hardening Project - Phase 02-06		08-Sep-23	03-Sep-30													
117	X061A - MIA Perimeter Road Bridge Replacement		04-Sep-24	11-Jan-34													

■ A/E Procurement   
 ■ Bid, Award & NTP   
 ■ Planning  
■ Contract Documents   
 ■ Construction   
 ■ Closeout



**MDAD FACILITIES DEVELOPMENT DIVISION  
CIP SCHEDULE  
As of November 30, 2022**

Data Date: 30-Nov-22

#	Activity ID	Activity Name	Start	Finish	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035
								Q	Q								
118	<b>FUEL FACILITIES</b>		27-Oct-21 A	31-Mar-33													
119	W019A - MIA Fuel Storage Facility Expansion Phase 1		27-Oct-21 A	26-Jul-29													
120	W019C - MIA Fuel Storage Facility Expansion Phase 2		09-Apr-27	31-Mar-33													
121	<b>GENERAL AVIATION AIRPORTS</b>		31-Aug-18 A	18-Apr-33													
122	BA001A - TMB New AGS III Taxilane and Access Road		16-Jan-23	04-Mar-28													
123	V009A - TMB RIM HS1 With Taxiway H West Extension to Threshold		24-Oct-18 A	19-Mar-24													
124	X010A - OPF Engine Run Up Pad		15-Aug-19 A	05-Apr-25													
125	Y145A Homestead General Aviation (X51A) Security Project Phase2 - Lightning, Cameras, Access Control		31-Aug-18 A	21-Sep-24													
126	X009A - OPF Runway 9-27 Rehabilitation		17-Aug-20 A	10-Apr-26													
127	W125A/B - TMB South Apron Expansion / New Taxilane		30-Jun-22 A	08-Aug-28													
128	AA022A - TMB New ATCT		31-Aug-21 A	18-Apr-33													
129	<b>TERMINAL-WIDE</b>		27-Jan-21 A	23-Jun-28													
130	AC040A - MIA Terminal-Wide Compliant Two-Way Emergency Radio Communications System		27-Jan-21 A	26-Nov-24													
131	BA027A - MIA Police / Fire Microwave Relocation		19-Dec-22	10-Aug-24													
132	W099B - MIA North and Central Terminal Passenger Loading Bridges Phase 2		07-Apr-23	23-Jun-28													
133	AC045A - MIA PASI Hardware System Upgrade (Terminal & Concourses)		15-Oct-21 A	08-Jul-24													
134	<b>MIA Tenant Relocation Projects:</b>		05-Apr-21 A	14-Apr-27													
135	AC007A - MIA Bldg. 3030 1st Floor D-Wing Tenant Relocation		05-Apr-21 A	29-Jan-24													
136	AC007B - SITA Demolition & Renovation		01-Sep-21 A	27-Jun-24													
137	BA040A - MIA Building 3025 Demolition Trailer City		08-Aug-22 A	03-Feb-24													
138	TBD - Trailer City for Building 3050 Offices Replacement		30-Nov-22	16-Jan-26													
139	TBD - CTR PHASE 1 Tenant Relocation Project		01-Jun-23	14-Apr-27													
140	<b>MIA Checkpoint Upgrades Projects:</b>		01-Oct-21 A	08-Feb-28													
141	V008F - MIA Cc F Refurbishment - Checkpoint Relocation Improvement Works		01-Oct-21 A	23-May-25													
142	AC088A - MIA North Terminal D2 Checkpoint Upgrades		01-Aug-22 A	29-Nov-24													
143	BA057A - MIA South Terminal Concourse J FIS Checkpoint Upgrade/Refurbishment		01-Aug-22 A	13-Mar-25													
144	AC086A - MIA South Terminal Cc J South Checkpoint Upgrades		12-Jun-23	05-Oct-25													
145	BA054A - MIA South Terminal Cc J Central Checkpoint Upgrades		31-Jan-24	19-Apr-26													
146	AC087A - MIA South Terminal Cc H Checkpoint Modifications		07-Aug-24	29-Jan-27													
147	BA055A - MIA Central Terminal Cc G Checkpoint Upgrades		15-Jun-25	08-Feb-28													
148	BA013A - MIA Security Checkpoint Equipment Replacement		03-Jan-23	21-Sep-27													
149	<b>TERMINAL WIDE PUBLIC RESTROOMS</b>		04-Sep-19 A	05-Aug-30													
150	AA017C-2 - MIA South Terminal Public Restrooms Modernization Phase C2, 6 RR		18-Dec-19 A	13-May-23													
151	AA017C-1 - MIA South Terminal Public Restrooms Modernization Phase C1, 10 RR		24-Oct-19 A	23-Nov-23													
152	AA017B-1 - MIA Central Terminal Public Restrooms Modernization Phase B1, 6 RR		10-Sep-19 A	28-Nov-23													
153	AA017A-2 - MIA North Terminal Public Restrooms Modernization Phase A2, 12 RR		13-Dec-19 A	17-Dec-23													
154	AA017B-2 - MIA Central Terminal Public Restrooms Modernization Phase B2, 8 RR		04-Sep-19 A	25-Aug-24													
155	AA017A-1 - MIA North Terminal Public Restrooms Modernization Phase A1, 10 RR		16-Dec-19 A	17-Oct-24													
156	AA017D - MIA Terminal Public Restroom Modernization - Phase 1.2-5		21-May-21 A	05-Aug-30													

■ A/E Procurement   
 ■ Bid, Award & NTP   
 ■ Planning  
■ Contract Documents   
 ■ Construction   
 ■ Closeout