



MDAD CIP SCHEDULE
May 25, 2025 Update

Data Date: 25-May-2025

#	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042
1	General Aviation Airports Program	5510	31-Aug-2018 A	30-Sep-2033																	
2	AA022A - TMB New ATCT	4414	31-Aug-2021 A	30-Sep-2033																	
3	AC002A - OPF Runway Incursion Mitigation RIM 20	2610	31-Mar-2023 A	22-May-2030																	
4	AC042A - OPF Runway Incursion Mitigation RIM 3 and TW Y and Y7	1901	23-May-2024 A	05-Aug-2029																	
5	BA001A - TMB New AGS III Taxilane and Access Road	2067	29-Dec-2022 A	25-Aug-2028																	
6	W125A - TMB Taxiway C East Extension	2439	30-Jun-2022 A	03-Mar-2029																	
7	X005A - OPF Blast Fence	2424	15-Aug-2019 A	04-Apr-2026																	
8	X009A - OPF - Opa Locka Executive Airport (OPF) Runway 09L-27R Rehabilitation	1965	17-Aug-2020 A	02-Jan-2026																	
9	X010A - OPF Engine Run-Up Pad	2778	15-Aug-2019 A	23-Mar-2027																	
10	Y145A - Miami Homestead General Aviation Security Enhancement	2796	31-Aug-2018 A	26-Apr-2026																	
11	MIA Airfield / Airside Program	3133	10-May-2022 A	06-Dec-2030																	
12	CA095A - MIA Bldg. 612 Airside Tunnel Structural & Life Safety Repairs	3133	10-May-2022 A	06-Dec-2030																	
13	Y118A - MIA RIM Hot Spot 4 (Corral Area)	2540	21-Oct-2022 A	03-Oct-2029																	
14	MIA Building Recertification Program	2927	16-Nov-2020 A	20-Nov-2028																	
15	AA066A-1R - MIA Bldg 3089 Park-8 40-year Recertification - Structural Repairs	1969	16-Nov-2020 A	07-Apr-2026																	
16	AA067A - MIA 3030 Building 40-Year Recertification	1788	14-Sep-2021 A	06-Aug-2026																	
17	AA067B - MIA 3150 Building 40-Year Recertification	1351	12-Aug-2022 A	23-Apr-2026																	
18	AC075A - Multiple 40-year Recertification - Multi-Service	1812	08-Nov-2021 A	24-Oct-2026																	
19	AC075B - MIA Bldg. 3049 Recertification	1648	14-Nov-2022 A	19-May-2027																	
20	AC075F - MIA Bldg. 719 Building Recertification & Repairs	922	04-Apr-2024 A	12-Oct-2026																	
21	CA049A - TMB 505 Building 30- Year Recertification	1406	15-Jan-2025 A	20-Nov-2028																	
22	CA050A - TMB B1 Building 30- Year Recertification	1776	11-Jan-2024 A	20-Nov-2028																	
23	CA132A - TMB 247 Building 30- Year Recertification	1776	11-Jan-2024 A	20-Nov-2028																	
24	CA166A - MIA HGA Buidng 5 Recertification	1019	01-Jan-2024 A	15-Oct-2026																	
25	CA184A - MIA 3038 Building 40-Year Recertification	1241	15-Jan-2024 A	08-Jun-2027																	
26	CA185A - MIA Building 3033 Recertification	1122	15-Jan-2024 A	09-Feb-2027																	
27	DA008A - MIA 3094 Building 50-Year Recertification	1298	29-Dec-2023 A	18-Jul-2027																	
28	DA009A - MIA 3095 Building 50-Year Recertification	1586	12-Jun-2023 A	14-Oct-2027																	
29	DA030A - MIA 805 Building 30- Year Recertification	1604	01-Jul-2024 A	20-Nov-2028																	
30	DA031A - MIA 770 Building 50- Year Recertification	1112	25-Feb-2025 A	12-Mar-2028																	
31	DA039A - TMB 228 Building 30- Year Recertification	1379	11-Feb-2025 A	20-Nov-2028																	
32	DA072A - MIA 889 Building 50-Year Recertification	1167	29-May-2024 A	08-Aug-2027																	
33	DA073A - TMB 225 Building 30- Year Recertification	1224	05-Nov-2024 A	12-Mar-2028																	
34	DA074A - TMB 123 Building 30- Year Recertification	1251	05-Nov-2024 A	08-Apr-2028																	
35	DA108A - MIA 700 Building 30- Year Recertification	1276	15-Nov-2024 A	13-May-2028																	
36	DA123A - MIA 3062 Building 60-Year Recertification	1180	20-Dec-2024 A	13-Mar-2028																	
37	DA159A - MIA 3151 Building 40-Year Recertification	1069	23-Dec-2024 A	26-Nov-2027																	
38	MIA Cargo and Non Terminal Buildings Program	4363	01-Dec-2020 A	10-Nov-2032																	
39	AA039A - MIA West Cargo Truck Parking	1973	05-Oct-2026	28-Feb-2032																	
40	AA058A - MIA Consolidated Office Complex (Demo & Finishes Cc D Landside & Admin. Offices Relocation)	2354	01-Dec-2020 A	13-May-2027																	
41	AA058B - MIA Demolition Building 5A	2108	25-Jun-2023 A	01-Apr-2029																	
42	AA058C - MIA Finance Division Offices Relocation	1910	28-Jan-2022 A	22-Apr-2027																	
43	AA058D - MIA Contracts Administration Office Relocation	2465	04-Nov-2021 A	03-Aug-2028																	
44	AB041A-1 - MIA Bldg. 3032 Demolition and Replacement - Demolition	1570	03-Mar-2022 A	19-Jun-2026																	
45	AB041A - MIA New Office Building 3053 Construction	2256	03-Mar-2022 A	05-May-2028																	
46	CA052A - MIA Building 3030 Wing C Consultants Area Renovation	972	03-Jun-2024 A	30-Jan-2027																	
47	CA033A - MIA Building 3030 Intelligent Peripheral Equipment (IPE) Room Expansion	2020	11-Jul-2022 A	20-Jan-2028																	
48	DA094A - MIA Building 3030 Second Floor E-Wing Office Renovation	1022	26-Jul-2024 A	13-May-2027																	
49	V038A - MIA GSE Facility for North Terminal	2454	13-Jan-2025 A	02-Oct-2031																	

Planning

A/E Procurement

Dsg & Construction Documents

Bid, Award & NTP

Construction

DB-Construction

Close Out

Financial Close Out

Waiting Period

Milestone

Summary



MDAD CIP SCHEDULE
May 25, 2025 Update

Data Date: 25-May-2025

#	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042
50	X035A - MIA Building 702 Apron & Airside Improvements	1613	25-Oct-2024 A	25-Mar-2029																	
51	X035C - Demolition Bldg 703 & 703A	1717	30-Sep-2021 A	12-Jun-2026																	
52	X035E - Demolition Bldg 704	1606	19-Jun-2028	10-Nov-2032																	
53	MIA Central Base Apron and Utilities Program	3603	01-Dec-2015 A	11-Oct-2025																	
54	V037A - MIA Central Base Apron and Utilities Modifications and Expansion	3603	01-Dec-2015 A	11-Oct-2025																	
55	MIA Central Terminal Program	9293	28-Nov-2018 A	07-May-2044																	
56	AB003A - MIA E Satellite APM Bridge Rehabilitation	2635	12-Jun-2020 A	29-Aug-2027																	
57	BA061A - MIA Central Terminal Redevelopment - Phase 1 (E-F Connector & Cc F Infill)	3335	04-Aug-2022 A	20-Sep-2031																	
58	CA176A - MIA E-Satellite Terminal Seating	1038	22-Apr-2024 A	23-Feb-2027																	
59	DA059A - MIA Central Terminal Concourse F Gates AVDGS Installation	1803	26-Aug-2024 A	02-Aug-2029																	
60	DA076A - MIA Central Terminal Cc F BHS New Piers and Cross Over South	1676	01-Jun-2024 A	01-Jan-2029																	
61	DA083A - MIA Central Terminal Parking Garage Bridge Connections New Fire Doors	974	19-Aug-2024 A	19-Apr-2027																	
62	DA095A - MIA Central Terminal Concourse E Door Sets E4551, E4651,and E4656 Replacement	948	03-Jun-2024 A	06-Jan-2027																	
63	P259A - MIA Concourse "E" and "F" Taxilane and Apron Rehabilitation	1986	30-Nov-2038	07-May-2044																	
64	T042C - MIA Central and South Terminal Bag Claim Optimization Phase 1 (CD#14&15)	1715	13-Jul-2021 A	23-Mar-2026																	
65	T072L - MIA Cc E FIS Area Renovations - Phase 2	4237	01-May-2020 A	06-Dec-2031																	
66	V008B - MIA New Concourse F	3877	26-Mar-2025 A	05-Nov-2035																	
67	V008C - MIA Central Terminal Redevelopment-Phase 2 (Facade, Checkpoint, V.C., E-F TC, Roof Bump)	3321	04-Aug-2022 A	06-Sep-2031																	
68	V008E - MIA New Cc Enabling Up-Gauge & Down-gauge Project	1371	21-Feb-2027	22-Nov-2030																	
69	V008F-1 - MIA Cc F Refurbishment - Checkpoint Relocation Improvement Works - Demolition	1617	01-Oct-2021 A	05-Mar-2026																	
70	V008F-2 - MIA Cc F Refurbishment Phase2	1869	01-Oct-2021 A	12-Nov-2026																	
71	V008F-3 - MIA Cc F Refurbishment - F4 Holdroom Structural Repairs & F4, F6, F8 Rehabilitation	1669	20-Dec-2021 A	15-Jul-2026																	
72	V008F-4 - MIA Cc F Refurbishment - Access Control & Camera Upgrades	2286	30-Nov-2021 A	04-Mar-2028																	
73	V008F-5 - MIA Cc F Refurbishment - 3rd Floor Restrooms	2190	21-Jul-2022 A	18-Jul-2028																	
74	V008F-6 - MIA Cc F Refurbishment - PC Air & 400 Hz	1704	28-Jun-2021 A	25-Feb-2026																	
75	V008F-7 - MIA Cc F Refurbishment - Elevators	1761	06-Sep-2021 A	02-Jul-2026																	
76	V013A - MIA Concourse F Apron Phase 1	2221	01-Dec-2028	30-Dec-2034																	
77	V013A - MIA Concourse F Apron Phase 2	1994	18-Nov-2030	03-May-2036																	
78	V013B - MIA Concourse F Demo Phase 1 - Headhouse Demo & New Hardstand Area	2499	01-Jul-2031	03-May-2038																	
79	V013C - MIA Concourse F Demo Phase 2 - Cc F Pier Demo & New Cc F Apron Phase 3	2508	21-Jun-2033	02-May-2040																	
80	X079A - MIA Concourse G Demolition	2379	03-May-2027	05-Nov-2033																	
81	Y129A - MIA Low E Train Station Emergency Doors	4470	28-Nov-2018 A	22-Feb-2031																	
82	MIA Concourse E Rehabilitation Program	6017	15-Apr-2016 A	04-Oct-2032																	
83	AA005A - MIA Lower Cc E, E Satellite and DE Connector Stucco Replacement, Exterior Painting, Lightning Prot	2870	27-Nov-2018 A	05-Oct-2026																	
84	CA010A - MIA Cc. Low E and E-Satellite Mechanical and Electrical Rooms Upgrade	3094	16-Apr-2024 A	04-Oct-2032																	
85	CA096A - MIA Cc E Glazing	1848	05-Feb-2025 A	26-Feb-2030																	
86	DA152A - MIA Central Terminal Cc E Innovation GIS Section Relocation Offices	1269	26-Nov-2024 A	17-May-2028																	
87	T072B-3 - MIA Lower Cc E 400 Hz Generator Room Upgrade	3575	15-Apr-2016 A	27-Jan-2026																	
88	T072E-1 - MIA CBP Offices at Concourse E - Third Floor	2007	27-Nov-2019 A	26-May-2025																	
89	T072F-2 - Lower Concourse E Glazing	2247	31-Jul-2020 A	24-Sep-2026																	
90	T072F-4 - Lower Concourse E Mechanical and Electrical Equipment Replacement	2812	11-Jun-2020 A	21-Feb-2028																	
91	U010A-1 - MIA Satellite E Structural Repairs - Phase II	1900	13-Mar-2020 A	26-May-2025																	
92	U010D-I - MIA Satellite E New Chiller Plant	3364	11-Mar-2019 A	26-May-2028																	
93	U010F-2 - MIA Satellite E Glazing	2247	31-Jul-2020 A	24-Sep-2026																	
94	U010F-5 - MIA Satellite E Mechanical and Electrical Equipment Replacement - Phase 2	1997	31-May-2022 A	17-Nov-2027																	
95	U010F-7 - MIA Satellite E Elevators Refurbishment	3676	30-Nov-2016 A	23-Dec-2026																	
96	U010F-7.1 - MIA New Satellite E Elevator	2517	27-Nov-2018 A	17-Oct-2025																	
97	U010F-7.2 - MIA ADA Ramp Elevator Vestible	769	04-Dec-2023 A	10-Jan-2026																	
98	MIA Conveyance Equipment Replacement Program	4212	01-Jan-2024 A	13-Jul-2035																	

Planning

A/E Procurement

Dsg & Construction Documents

Bid, Award & NTP

Construction

DB-Construction

Close Out

Financial Close Out

Waiting Period

Milestone

Summary



MDAD CIP SCHEDULE
May 25, 2025 Update

Data Date: 25-May-2025

#	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
99	CA180A - MIA Conveyance Equipment	4212	01-Jan-2024 A	13-Jul-2035																	
100	MIA Fuel Facilities Program	5864	07-Nov-2016 A	26-Nov-2032																	
101	W019A - MIA Fuel Storage Facility Expansion	4576	07-Nov-2016 A	18-May-2029																	
102	W019C - MIA Fuel Storage Facility Expansion Phase 2	2059	09-Apr-2027	26-Nov-2032																	
103	MIA Land Acquisition Program	493	19-Mar-2024 A	24-Jul-2025																	
104	DA135A - TMB New Land Purchase - West	438	19-Mar-2024 A	30-May-2025																	
105	EA037A - Tamiami Canal Property	116	31-Mar-2025 A	24-Jul-2025																	
106	MIA Landside and Roadways Program	5305	12-Jun-2020 A	20-Dec-2034																	
107	AB003B - MIA 874635 Bridge Rehabilitation – Ice	2837	12-Jun-2020 A	18-Mar-2028																	
108	AB016A - MIA AOA Perimeter Security Hardening Program - Phase 1 MIA South Perimeter Road	2449	18-Jul-2022 A	31-Mar-2029																	
109	AB016B - MIA AOA Perimeter Security Hardening Program - Phase 2 MIA West / NW 67th Ave	3882	01-Oct-2020 A	18-May-2031																	
110	AC053A - MIA Dolphin/Flamingo and New Employee Parking Garage 6 Exterior Cladding	2248	27-Jul-2022 A	20-Sep-2028																	
111	BA026A - MIA MIC Passenger Remote Parking Lot and TNC Parking Relocation to the MIC	1619	26-Jun-2023 A	30-Nov-2027																	
112	X061A - MIA Perimeter Road Bridge Replacement	3738	26-Sep-2024 A	20-Dec-2034																	
113	MIA Miscellaneous Projects Program	5108	04-Jan-2016 A	28-Dec-2029																	
114	D105C-I A - MIA Parking Garage 40 Year Recertification	3457	10-Oct-2016 A	28-Mar-2026																	
115	D105C-IB - MIA Parking Garage Structural Repairs	2875	14-Feb-2022 A	28-Dec-2029																	
116	D105C-I - MIA Elevators Modernization	2418	07-Apr-2021 A	19-Nov-2027																	
117	P250A - MIA Airport Operations Center (AOC)	4344	04-Jan-2016 A	25-Nov-2027																	
118	P250A-1 MIA Cc D 3rd Floor Demolition	1958	06-Jan-2020 A	16-May-2025 A																	
119	V042A - MIA Employee Parking Garage	3624	30-Nov-2016 A	01-Nov-2026																	
120	V043A-4 - MIA Area A - K-1 Ticket Counter Conveyor TC12-TC17	2469	30-Sep-2019 A	03-Jul-2026																	
121	V043A-5 - MIA Area B - Soffit Above Checkpoint H	3556	20-Dec-2019 A	13-Sep-2029																	
122	V043A-6 - MIA Area B - TC11 Conveyor - Dog House	3515	30-Jan-2020 A	13-Sep-2029																	
123	V043A-7 - Terrazo	1871	04-Dec-2023 A	16-Jan-2029																	
124	MIA North Terminal Program	4160	30-Nov-2019 A	20-Apr-2031																	
125	AA048A - MIA North Terminal Gate Optimization Phase 1 & 2	3127	02-Feb-2022 A	25-Aug-2030																	
126	AA048B - MIA North Terminal Gate Infrastructure Upgrades	2573	08-Jul-2022 A	23-Jul-2029																	
127	AA126A - MIA American Airline North Terminal Restrooms Modifications	2204	30-Nov-2019 A	11-Dec-2025																	
128	AB040A - MIA NTD Baggage Handling System Modifications to the Inline CBIS	3592	18-Sep-2020 A	19-Jul-2030																	
129	AC001A - MIA Central Base AOA Construction Gate	1816	28-Feb-2022 A	17-Feb-2027																	
130	BA017A - MIA North Terminal Additional Skytrain Vehicles	1688	14-Feb-2022 A	28-Sep-2026																	
131	CA100A - MIA North Terminal Chiller Plant 1 CP1 Replacement	1061	20-Apr-2023 A	15-Mar-2026																	
132	CA113A - MIA Cc D CBP Passport Processing Area	732	01-Jun-2023 A	02-Jun-2025																	
133	EA004A - MIA North Terminal Exit Lane Breach Control (ELBC)	1582	06-Jan-2025 A	06-May-2029																	
134	T180B - MIA Concourse D West Extension - D60 Building Expansion	3246	01-Jun-2022 A	20-Apr-2031																	
135	T180D - MIA Concourse D West Extension - D60 Apron and Utilities	3246	01-Jun-2022 A	20-Apr-2031																	
136	MIA Passenger Boarding Bridges Program	3349	15-Aug-2017 A	15-Oct-2026																	
137	W099A-1 - MIA 5PBBs Cc D - Gates D3, D4, D5, D7, D9	129	19-Mar-2019 A	26-Jul-2019 A																	
138	W099A-2 - MIA 12 PBBs - D1, D8, D6, D11, D14, E7, E9, E10, E11, F7, H8, H10	3113	15-Aug-2017 A	21-Feb-2026																	
139	W099A-3 - MIA 15 PBBs - H3, H12, D10, H15, D12, H7, H6, D15, H9, E5, D17, F21, H17, D19, H5	1897	19-Oct-2020 A	28-Dec-2025																	
140	W099A-4 - MIA 10 PBBs - D20, D21, D22, E4, F3, F5, G15, G16, H14, D16 (D23)	1691	28-Feb-2022 A	15-Oct-2026																	
141	MIA Reserve Maintenance Program	3633	23-Mar-2016 A	03-Mar-2026																	
142	AC023A - MIA End of Life Replacement for the AOIS/CUTE	1464	15-Apr-2021 A	17-Apr-2025 A																	
143	BA029A - MIA Marketplace Art Vitrines	2018	24-Aug-2020 A	03-Mar-2026																	
144	BA076A - MIA Bldg. 3050 Tenant Relocation to Bldg. 5A - South Terminal Enabling	1012	13-Sep-2022 A	20-Jun-2025																	
145	W016B - MIA Employee Parking Lot Road Improvement	2524	28-May-2018 A	24-Apr-2025 A																	
146	X113A - MIA Admiral's Club Infrastructure and New Stairs	3486	23-Mar-2016 A	08-Oct-2025																	
147	X116A - MIA Cc H Restrooms Renovation	2818	31-Jan-2018 A	18-Oct-2025																	

Planning

Dsg & Construction Documents

Construction

Close Out

Waiting Period

Summary

A/E Procurement

Bid, Award & NTP

DB-Construction

Financial Close Out

Milestone



MDAD CIP SCHEDULE
May 25, 2025 Update

Data Date: 25-May-2025

#	Activity Name	At Completion	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042
148	Y119A - MIA Advanced Technology (AT) X-Ray Security Screening System	2435	26-Oct-2018 A	25-Jun-2025																	
149	MIA South Terminal Expansion Program	4481	29-Nov-2019 A	05-Mar-2032																	
150	AA018A - MIA South Terminal Curtain Wall System (MCC 2Y)	1792	21-Oct-2023 A	15-Sep-2028																	
151	AA018B - MIA Concourse H Glazing, Curtain Wall Assessment and Corrective Action	2913	29-Nov-2019 A	19-Nov-2027																	
152	AA018C – MIA South Terminal Concourse J Rehabilitation	1792	21-Oct-2023 A	15-Sep-2028																	
153	AB048B - MIA Demolition Building 3051 (Gas Station) and 3045 (Car Wash) - South Terminal Enabling	933	16-Aug-2029	05-Mar-2032																	
154	AB050A - MIA Demolition Building 3050 - South Terminal Apron Enabling	1285	03-Jun-2022 A	08-Dec-2025																	
155	T042B - MIA BHS Central Terminal to South Terminal Crossover	1743	11-Oct-2021 A	19-Jul-2026																	
156	X071A - MIA Vehicle Fueling and Car Wash Facility	1178	19-Jan-2028	10-Apr-2031																	
157	X078A - MIA South Terminal Expansion East (New Gates) Phase 1	2861	22-Feb-2022 A	22-Dec-2029																	
158	MIA South Terminal Improvement Program	3390	27-Nov-2018 A	08-Mar-2028																	
159	DA076B - MIA Concourse H Temporary Carrousel Retrofit	960	18-Nov-2024 A	05-Jul-2027																	
160	DA076C - MIA MIA Concourse J Default Carrousel and New Pier	1008	05-Jun-2025	08-Mar-2028																	
161	EA021A - MIA South Terminal - Common Use Self-Service (CUSS) Kiosk Replacement	433	11-Feb-2025 A	19-Apr-2026																	
162	T012A - MIA Cc H VDGS & Security System Upgrade	3267	27-Nov-2018 A	06-Nov-2027																	
163	X116B - MIA Concourse H Restrooms New Clean Outs	483	25-Oct-2024 A	19-Feb-2026																	
164	MIA Support Projects Program	5280	10-Jan-2015 A	24-Jun-2029																	
165	AA094A - MIA Biometric Enabled Common Use Passenger Processing System	2217	11-May-2020 A	05-Jun-2026																	
166	AA136A - MDAD Security Cameras Project	1584	30-Nov-2020 A	01-Apr-2025 A																	
167	AA142A - MIA Perimeter Protection	1010	17-Feb-2024 A	22-Nov-2026																	
168	BA133A - MIA Perimeter of Protection Project	1911	01-Apr-2024 A	24-Jun-2029																	
169	U023A - MIA South Terminal Smoke Evacuation Part 2	1425	28-Mar-2022 A	19-Feb-2026																	
170	U040A - MIA Parking Access & Revenue Control System Replacement	3780	09-Oct-2015 A	12-Feb-2026																	
171	U128A - MIA Central Terminal CCTV and Access Control	4349	10-Jan-2015 A	07-Dec-2026																	
172	V100A - MIA Cc. J Gates Advanced Visual Docking Guidance System (VDGS)	4268	29-Aug-2016 A	05-May-2028																	
173	V102A - OPF Customs Building Expansion-Remodeling	4010	20-May-2015 A	11-May-2026																	
174	V144A - MIA Credentialing, and Identity Management System (COTS)	3026	28-Feb-2017 A	11-Jun-2025																	
175	X149A - MIA CC G Preconditioned Air Equipment	2605	10-Sep-2018 A	27-Oct-2025																	
176	Y003A - MIA Airport Surface Management System (SMS)	2614	01-Sep-2018 A	27-Oct-2025																	
177	MIA Terminal Wide Program	3613	27-Jan-2021 A	18-Dec-2030																	
178	AC117A - MIA Upper & Lower Drive Pedestrian Crosswalk Lighting Evaluation & Replacement	1940	09-Sep-2024 A	31-Dec-2029																	
179	AC007A - MIA Bldg. 3030 1st Floor D-Wing Tenant Relocation	1499	05-Apr-2021 A	12-May-2025 A																	
180	AC007B - MIA Bldg. 3030 2nd Floor SITA Area Demolition	1633	01-Sep-2021 A	19-Feb-2026																	
181	AC040A - MIA Terminal-Wide Two-Way Emergency Radio Communications System	1857	27-Jan-2021 A	26-Feb-2026																	
182	AC045A - MIA PASI Hardware System Upgrade (Terminal & Concourses)	1706	15-Oct-2021 A	16-Jun-2026																	
183	AC086A - MIA South Terminal Cc J South Checkpoint Upgrades	1159	07-Jun-2024 A	09-Aug-2027																	
184	AC087A - MIA South Terminal Cc H Checkpoint Modifications	1273	23-Jun-2025	16-Dec-2028																	
185	AC088A - MIA North Terminal D2 Checkpoint Upgrades	1414	01-Aug-2022 A	14-Jun-2026																	
186	BA013A - MIA Security Checkpoint Equipment Replacement	2048	15-Feb-2024 A	23-Sep-2029																	
187	BA027A - MIA Police / Fire Microwave Relocation	1086	06-Feb-2023 A	26-Jan-2026																	
188	BA054A - MIA South Terminal Cc J Central Checkpoint Upgrades	1021	21-Apr-2025 A	05-Feb-2028																	
189	BA055A - MIA Central Terminal Cc G Checkpoint Upgrades	1549	01-Oct-2025	27-Dec-2029																	
190	BA057A - MIA South Terminal Concourse J FIS Checkpoint Upgrade/Refurbishment	1463	01-Aug-2022 A	02-Aug-2026																	
191	BA059A - MIA Central and South Terminal Bag Claim Optimization Phase 2	1681	26-Oct-2023 A	01-Jun-2028																	
192	BA112A - MIA CBP Network and Circuit Upgrades	1116	08-Nov-2022 A	27-Nov-2025																	
193	CA004A - MIA Cc F to H Interconnector	2064	06-Nov-2023 A	30-Jun-2029																	
194	CA004B - MIA Cc F to H Interconnector - Tenant Relocation	1814	13-Sep-2024 A	31-Aug-2029																	
195	CA179A - MIA CBP Door Installation	1018	26-Mar-2024 A	07-Jan-2027																	
196	DA011A - MIA South Terminal H-J Connector Vertical Circulation	583	01-Mar-2024 A	04-Oct-2025																	

Planning

Dsg & Construction Documents

Construction

Close Out

Waiting Period

Summary

A/E Procurement

Bid, Award & NTP

DB-Construction

Financial Close Out

Milestone



MDAD CIP SCHEDULE
May 25, 2025 Update

Data Date: 25-May-2025

#	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042
197	EA003A - MIA Credential and Identity Management System (COTS)	810	26-May-2025	13-Aug-2027																	
198	W099B - MIA North and Central Terminal Passenger Loading Bridges Phase 2	2145	03-Feb-2025 A	18-Dec-2030																	
199	MIA Terminal Wide Roof Program	4098	04-Dec-2019 A	21-Feb-2031																	
200	AA078A - MIA Terminal Wide Re-roofing and Lightning System Upgrades	4098	04-Dec-2019 A	21-Feb-2031																	
201	MIA Terminal Wide Restrooms Modernization Program	3946	04-Sep-2019 A	23-Jun-2030																	
202	AA017A-1 - MIA North Terminal Public Restrooms Modernization Phase A1, 10 RR	2645	16-Dec-2019 A	13-Mar-2027																	
203	AA017A-2 - MIA North Terminal Public Restrooms Modernization Phase A2, 12 RR	2140	13-Dec-2019 A	21-Oct-2025																	
204	AA017B-1 - MIA Central Terminal Public Restrooms Modernization Phase B1, 6 RR	2287	10-Sep-2019 A	13-Dec-2025																	
205	AA017B-2 - MIA Centra Terminal Public Restrooms Modernization Phase B2, 8 RR	2716	04-Sep-2019 A	09-Feb-2027																	
206	AA017C-1 - MIA South Terminal Public Restrooms Modernization Phase C1, 10 RR	2008	24-Oct-2019 A	23-Apr-2025 A																	
207	AA017C-2 - MIA South Terminal Public Restrooms Modernization Phase C2, 6 RR	1924	18-Dec-2019 A	24-Mar-2025 A																	
208	AA017D - MIA North Terminal Public Restroom Modernization	1490	21-May-2021 A	18-Jun-2025																	
209	AA017D-1 - MIA North Terminal Public Restroom Modernization - Group 1	1656	20-Aug-2024 A	02-Mar-2029																	
210	AA017D-2 - MIA North Terminal Public Restroom Modernization - Group 2	1356	20-Aug-2024 A	06-May-2028																	
211	AA017D-3 - MIA North Terminal Public Restroom Modernization - Group 3	1351	20-Aug-2024 A	01-May-2028																	
212	AA017D-4 - MIA Central Terminal Public Restroom Modernization - Group 4	1287	20-Aug-2024 A	27-Feb-2028																	
213	AA017D-5 - MIA Terminal Public Restroom Modernization - Group 5	1619	20-Aug-2024 A	24-Jan-2029																	
214	AA017D-6 - MIA Terminal Public Restroom Modernization - Group 6	1314	20-Aug-2024 A	25-Mar-2028																	
215	AA017D-7 - MIA North Terminal Public Restroom Modernization - Group 7	1046	10-Feb-2025 A	22-Dec-2027																	
216	AA017D-8 - MIA North Terminal Public Restroom Modernization - Group 8	1102	10-Feb-2025 A	16-Feb-2028																	
217	AA017D-9 - MIA North Terminal Public Restroom Modernization - Group 9	1552	10-Feb-2025 A	11-May-2029																	
218	AA017D-10 - MIA Central Terminal Public Restroom Modernization - Group 10	1184	07-Feb-2025 A	05-May-2028																	
219	AA017D-11 - MIA Central Terminal Public Restroom Modernization - Group 11	1209	07-Feb-2025 A	30-May-2028																	
220	AA017D-12 - MIA South Terminal Public Restroom Modernization - Group 12	1211	10-Feb-2025 A	04-Jun-2028																	
221	AA017D-13 - MIA South Terminal Public Restroom Modernization - Group 13	1601	10-Feb-2025 A	29-Jun-2029																	
222	AA017D-14 - MIA North Terminal Public Restroom Modernization - Group 14	1361	01-Sep-2025	23-May-2029																	
223	AA017D-15 - MIA North Terminal Public Restroom Modernization - Group 15	1211	01-Sep-2025	24-Dec-2028																	
224	AA017D-16 - MIA North Terminal Public Restroom Modernization - Group 16	1338	01-Sep-2025	30-Apr-2029																	
225	AA017D-17 - MIA Central Terminal Public Restroom Modernization - Group 17	1266	01-Sep-2025	17-Feb-2029																	
226	AA017D-18 - MIA South Terminal Public Restroom Modernization - Group 18	966	10-Feb-2025 A	03-Oct-2027																	
227	AA017D-19 - MIA North Terminal Public Restroom Modernization - Group 19	1056	01-Mar-2026	19-Jan-2029																	
228	AA017D-20 - MIA North Terminal Public Restroom Modernization - Group 20	1181	01-Mar-2026	24-May-2029																	
229	AA017D-21 - MIA North Terminal Public Restroom Modernization - Group 21	1576	01-Mar-2026	23-Jun-2030																	