



MDAD CIP SCHEDULE
September 25, 2025 Update

Data Date: 25-Sep-2025

#	Activity Name	At Completion	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
1	General Aviation Airports Program	5375	31-Aug-2018 A	18-May-2033																
2	AA022A - TMB New ATCT	4279	31-Aug-2021 A	18-May-2033																
3	AC002A - OPF Runway Incursion Mitigation RIM 20	2610	31-Mar-2023 A	22-May-2030																
4	AC042A - OPF Runway Incursion Mitigation RIM 3 and TW Y and Y7	1901	23-May-2024 A	05-Aug-2029																
5	BA001A - TMB New AGS III Taxilane and Access Road	2067	29-Dec-2022 A	25-Aug-2028																
6	W125A - TMB South Apron Expansion / New Taxilane	2439	30-Jun-2022 A	04-Mar-2029																
7	X005A - OPF Blast Fence	2393	15-Aug-2019 A	03-Mar-2026																
8	X009A - OPF - Opa Locka Executive Airport (OPF) Runway 09L-27R Rehabilitation	2056	17-Aug-2020 A	03-Apr-2026																
9	X010A - OPF Engine Run-Up Pad	2764	15-Aug-2019 A	09-Mar-2027																
10	Y145A - Miami Homestead General Aviation Security Enhancement	2859	31-Aug-2018 A	28-Jun-2026																
11	MIA Airfield / Airside Program	3220	10-May-2022 A	03-Mar-2031																
12	CA095A - MIA Bldg. 612 Airside Tunnel Structural & Life Safety Repairs	3220	10-May-2022 A	03-Mar-2031																
13	Y118A - MIA RIM Hot Spot 4 (Corral Area)	2550	21-Oct-2022 A	13-Oct-2029																
14	MIA Building Recertification Program	3365	16-Nov-2020 A	01-Feb-2030																
15	AA066A-1R - MIA Bldg 3089 Park-8 40-year Recertification - Structural Repairs	2057	16-Nov-2020 A	04-Jul-2026																
16	AA067A - MIA 3030 Building 40-Year Recertification	1908	14-Sep-2021 A	04-Dec-2026																
17	AA067B - MIA 3150 Building 40-Year Recertification	1399	12-Aug-2022 A	10-Jun-2026																
18	AC075A - Multiple 40-year Recertification - Multi-Service	1812	08-Nov-2021 A	24-Oct-2026																
19	AC075B - MIA Bldg. 3049 Recertification	1640	14-Nov-2022 A	11-May-2027																
20	AC075F - MIA Bldg. 719 Building Recertification & Repairs	1008	04-Apr-2024 A	06-Jan-2027																
21	AC075E - TMB 229 Building 30- Year Recertification	1049	04-Mar-2024 A	16-Jan-2027																
22	CA049A - TMB 505 Building 30- Year Recertification	1529	15-Jan-2025 A	23-Mar-2029																
23	CA050A - TMB B1 Building 30- Year Recertification	1899	11-Jan-2024 A	23-Mar-2029																
24	CA132A - TMB 247 Building 30- Year Recertification	1892	11-Jan-2024 A	16-Mar-2029																
25	CA165A - MIA 3202 Building Recertification	1314	08-Mar-2024 A	12-Oct-2027																
26	CA166A - MIA HGA Buiding 5 Recertification	1121	01-Jan-2024 A	25-Jan-2027																
27	CA184A - MIA 3038 Building 40-Year Recertification	1267	15-Jan-2024 A	04-Jul-2027																
28	CA185A - MIA Building 3033 Recertification	1138	15-Jan-2024 A	25-Feb-2027																
29	DA008A - MIA 3094 Building 50-Year Recertification	1321	29-Dec-2023 A	10-Aug-2027																
30	DA009A - MIA 3095 Building 50-Year Recertification	1490	09-Feb-2024 A	08-Mar-2028																
31	DA026A - MIA 896 Building 60-Year Recertification	1366	01-Apr-2024 A	27-Dec-2027																
32	DA030A- MIA 805 Building 30- Year Recertification	1691	04-Mar-2024 A	19-Oct-2028																
33	DA031A - MIA 770 Building 50- Year Recertification	1586	07-Mar-2024 A	09-Jul-2028																
34	DA039A - TMB 228 Building 30- Year Recertification	1687	27-Sep-2024 A	10-May-2029																
35	DA072A - MIA 889 Building 50-Year Recertification	1941	30-May-2024 A	21-Sep-2029																
36	DA073A - TMB 225 Building 30- Year Recertification	1660	28-May-2024 A	12-Dec-2028																
37	DA074A - TMB 123 Building 30- Year Recertification	1634	28-May-2024 A	16-Nov-2028																
38	DA075A - TMB Bldg. 121 Recertification	1665	28-May-2024 A	17-Dec-2028																
39	DA108A - MIA 700 Building 30- Year Recertification	1891	07-Mar-2024 A	10-May-2029																
40	DA123A - MIA 3062 Building 60-Year Recertification	1651	08-Aug-2024 A	13-Feb-2029																
41	DA159A - MIA 3151 Building 40-Year Recertification	942	17-Oct-2024 A	26-May-2028																
42	EA040A - MIA 875 Building Recertification	1028	08-Nov-2024 A	29-Oct-2028																
43	EA089A - MIA Building 3054 Recertification	1124	26-Sep-2025	18-Jan-2030																
44	EA124A - MIA Building 3099 Recertification	1643	04-Aug-2025 A	01-Feb-2030																
45	MIA Bridges Program (RM)	1996	04-Jan-2021 A	22-Jun-2026																
46	AB060A - MIA Bridge 874648 MSE Wall A3 Erosion	1996	04-Jan-2021 A	22-Jun-2026																
47	MIA Cargo and Non Terminal Buildings Program	4365	01-Dec-2020 A	12-Nov-2032																
48	AA039A - MIA West Cargo Truck Parking	1973	05-Oct-2026	28-Feb-2032																
49	AA058A - MIA Consolidated Office Complex (Demo & Finishes Cc D Landside & Admin. Offices Relocation)	2446	01-Dec-2020 A	13-Aug-2027																



MDAD CIP SCHEDULE
September 25, 2025 Update

Data Date: 25-Sep-2025

#	Activity Name	At Completion	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
50	AA058B - MIA Demolition Building 5A	2066	25-Jun-2023 A	18-Feb-2029																
51	AA058C - MIA Finance Division Offices Relocation	1976	28-Jan-2022 A	27-Jun-2027																
52	AA058D - MIA Contracts Administration Office Relocation	2465	04-Nov-2021 A	03-Aug-2028																
53	AB041A - MIA New Office Building 3053 Construction	2214	03-Mar-2022 A	24-Mar-2028																
54	AB041A-1 - MIA Bldg. 3032 Demolition and Replacement - Demolition	1541	03-Mar-2022 A	21-May-2026																
55	CA033A - MIA Bldg 3030 New Telco Room	2160	11-Jul-2022 A	08-Jun-2028																
56	CA052A - MIA Building 3030 Wing C Consultants Area Renovation	1067	03-Jun-2024 A	05-May-2027																
57	DA094A - MIA Building 3030 Second Floor E-Wing Office Renovation	1091	26-Jul-2024 A	21-Jul-2027																
58	DA142A - MIA Park 8 Ground Level-Electric Vehicle Charging Stations	746	18-Oct-2024 A	02-Nov-2026																
59	V038A - MIA GSE Facility for North Terminal	2576	13-Jan-2025 A	01-Feb-2032																
60	X035A - MIA Building 702 Apron & Airside Improvements	1703	25-Oct-2024 A	23-Jun-2029																
61	X035C - Demolition Bldg 703 & 703A	1717	30-Sep-2021 A	12-Jun-2026																
62	X035E - Demolition Bldg 704	1608	19-Jun-2028	12-Nov-2032																
63	MIA Central Base Apron and Utilities Program	3603	01-Dec-2015 A	11-Oct-2025																
64	V037A - MIA Central Base Apron and Utilities Modifications and Expansion	3603	01-Dec-2015 A	11-Oct-2025																
65	MIA Central Terminal Program	9349	28-Nov-2018 A	02-Jul-2044																
66	BA061A - MIA Central Terminal Redevelopment - Phase 1 (E-F Connector & Cc F Infill)	3341	04-Aug-2022 A	26-Sep-2031																
67	CA096A - MIA Cc E Glazing	2022	05-Feb-2025 A	19-Aug-2030																
68	CA176A - MIA E-Satellite Terminal Seating	1077	22-Apr-2024 A	03-Apr-2027																
69	DA059A - MIA Central Terminal Concourse F Gates AVDGS Installation	1906	26-Aug-2024 A	13-Nov-2029																
70	DA076A - MIA Central Terminal Cc F BHS New Piers and Cross Over South	1738	01-Jun-2024 A	04-Mar-2029																
71	DA083A - MIA Central Terminal Parking Garage Bridge Connections New Fire Doors	1036	19-Aug-2024 A	19-Jun-2027																
72	DA095A - MIA Central Terminal Concourse E Door Sets E4551, E4651,and E4656 Replacement	1025	03-Jun-2024 A	24-Mar-2027																
73	P259A - MIA Concourse "E" and "F" Taxilane and Apron Rehabilitation	2042	30-Nov-2038	02-Jul-2044																
74	T042C - MIA Central and South Terminal Bag Claim Optimization Phase 1	1736	13-Jul-2021 A	13-Apr-2026																
75	T072L - MIA Cc E FIS Area Renovations - Phase 2	4322	01-May-2020 A	29-Feb-2032																
76	V008B - MIA New Concourse F	4053	26-Mar-2025 A	29-Apr-2036																
77	V008C - MIA Central Terminal Redevelopment - Phase 2 (Checkpoint, Vertical Core, E-F TC, Roof Bump Up)	3341	04-Aug-2022 A	26-Sep-2031																
78	V008E - MIA New Cc Enabling Up-Gauge & Down-gauge Project	1373	21-Feb-2027	24-Nov-2030																
79	V008F-1 - MIA Concourse F Refurbishment - Checkpoint Relocation Improvements Work Demolition	1742	01-Oct-2021 A	08-Jul-2026																
80	V008F-2 - MIA Concourse F Refurbishment - Checkpoint Relocation Improvements Work Finishes	1869	01-Oct-2021 A	12-Nov-2026																
81	V008F-3 - MIA Cc F Refurbishment - F4 Holdroom Structural Repairs & F4, F6, F8 Rehabilitation	1669	20-Dec-2021 A	15-Jul-2026																
82	V008F-4 - MIA Concourse F Refurbishment - Access Control & Camera Upgrades	2406	30-Nov-2021 A	02-Jul-2028																
83	V008F-5 - MIA Concourse F Refurbishment - 3rd Floor Restrooms	2246	21-Jul-2022 A	12-Sep-2028																
84	V013A - MIA Concourse F Apron Phase 1	2255	01-Dec-2028	02-Feb-2035																
85	V008F-6 - MIA Concourse F Refurbishment - PC Air & 400 Hz	1827	28-Jun-2021 A	28-Jun-2026																
86	V013A - MIA Concourse F Apron Phase 2	2057	18-Nov-2030	05-Jul-2036																
87	V008F-7 - MIA Concourse F Refurbishment - Elevators	1908	06-Sep-2021 A	26-Nov-2026																
88	V013B - MIA Concourse F Demo Phase 1 - Headhouse Demo & New Hardstand Area	2562	01-Jul-2031	05-Jul-2038																
89	V013C - MIA Concourse F Demo Phase 2 - Cc F Pier Demo & New Cc F Apron Phase 3	2542	21-Jul-2033	05-Jul-2040																
90	X079A - MIA Concourse G Demolition	2401	04-Oct-2027	30-Apr-2034																
91	Y129A - MIA Low E Train Station Emergency Doors	4470	28-Nov-2018 A	22-Feb-2031																
92	MIA Concourse E Rehabilitation Program	6107	15-Apr-2016 A	02-Jan-2033																
93	AA005A - MIA Lower Cc E, E Satellite and DE Connector Stucco Replacement, Exterior Painting, Lightning Protection	2870	27-Nov-2018 A	05-Oct-2026																
94	CA010A - MIA Cc. Low E and E-Satellite Mechanical and Electrical Rooms Upgrade	3184	16-Apr-2024 A	02-Jan-2033																
95	DA152A - MIA Central Terminal Cc E Innovation GIS Section Relocation Offices	1374	26-Nov-2024 A	30-Aug-2028																
96	T072B-3 - MIA Lower Cc E 400 Hz Generator Room Upgrade	3502	15-Apr-2016 A	15-Nov-2025																
97	T072F-2 - Lower Concourse E Glazing	2247	31-Jul-2020 A	24-Sep-2026																
98	T072F-4 - Lower Concourse E Mechanical and Electrical Equipment Replacement	2924	11-Jun-2020 A	12-Jun-2028																



MDAD CIP SCHEDULE
September 25, 2025 Update

Data Date: 25-Sep-2025

#	Activity Name	At Completion	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
99	U010D-I - MIA Satellite E New Chiller Plant	3337	11-Mar-2019 A	29-Apr-2028																
100	U010F-2 - MIA Satellite E Glazing	2247	31-Jul-2020 A	24-Sep-2026																
101	U010F-5 - MIA Satellite E Mechanical and Electrical Equipment Replacement - Phase 2	1999	31-May-2022 A	19-Nov-2027																
102	U010F-7.1 - MIA New Satellite E Elevator	2620	27-Nov-2018 A	28-Jan-2026																
103	U010F-7.2 - MIA ADA Ramp Elevator Vestible	892	04-Dec-2023 A	13-May-2026																
104	U010F-7 - MIA Satellite E Elevators Refurbishment	3599	30-Nov-2016 A	07-Oct-2026																
105	MIA Conveyance Equipment Replacement Program	4212	01-Jan-2024 A	13-Jul-2035																
106	CA180A - MIA Conveyance Equipment	4212	01-Jan-2024 A	13-Jul-2035																
107	MIA Fuel Facilities Program	5864	07-Nov-2016 A	26-Nov-2032																
108	W019A - MIA Fuel Storage Facility Expansion	4594	07-Nov-2016 A	05-Jun-2029																
109	W019C - MIA Fuel Storage Facility Expansion Phase 2	2059	09-Apr-2027	26-Nov-2032																
110	MIA Land Acquisition Program	2309	20-Mar-2020 A	15-Jul-2026																
111	AA122A - MIA Land Acquisition	2194	20-Mar-2020 A	22-Mar-2026																
112	DA096A - MIA 7200 Building Acquisition (MII Approval)	590	15-Apr-2024 A	25-Nov-2025																
113	EA037A - Tamiami Canal Property	472	31-Mar-2025 A	15-Jul-2026																
114	EA118A - MIA The Triangle Land Acquisition	249	15-Jul-2025 A	20-Mar-2026																
115	MIA Landside and Roadways Program	5334	12-Jun-2020 A	18-Jan-2035																
116	AB016A - MIA AOA Perimeter Security Hardening Program - Phase 1 MIA South Perimeter Road	2575	18-Jul-2022 A	04-Aug-2029																
117	AB003B - MIA 874635 Bridge Rehabilitation – Ice	2893	12-Jun-2020 A	13-May-2028																
118	AB016B - MIA AOA Perimeter Security Hardening Program - Phase 2 MIA West / NW 67th Ave	3765	01-Oct-2020 A	21-Jan-2031																
119	AC053A - MIA Dolphin/Flamingo and New Employee Parking Garage 6 Exterior Cladding	2704	27-Jul-2022 A	20-Dec-2029																
120	BA026A - MIA MIC Passenger Remote Parking Lot and TNC Parking Relocation to the MIC	853	26-Jun-2023 A	25-Oct-2025																
121	DA188A - MIA Building NW 21st Street Demolition	820	17-Mar-2025 A	14-Jun-2027																
122	X061A - MIA Perimeter Road Bridge Replacement	3767	26-Sep-2024 A	18-Jan-2035																
123	MIA Miscellaneous Projects Program	5101	04-Jan-2016 A	21-Dec-2029																
124	D105C-IA - MIA Parking Garage 40 Year Recertification	3549	10-Oct-2016 A	28-Jun-2026																
125	D105C-I - MIA Elevators Modernization	2319	07-Apr-2021 A	12-Aug-2027																
126	D105C-IB - MIA Parking Garage Structural Repairs	2818	14-Feb-2022 A	01-Nov-2029																
127	P250A - MIA New AOC (Airport Operations Center)	4554	04-Jan-2016 A	22-Jun-2028																
128	V042A - MIA Employee Parking Garage	3624	30-Nov-2016 A	01-Nov-2026																
129	V043A-4 - MIA Area A - K-1 Ticket Counter Conveyor TC12-TC17	2548	30-Sep-2019 A	20-Sep-2026																
130	V043A-5 - MIA Area B - Soffit Above Checkpoint H	3655	20-Dec-2019 A	21-Dec-2029																
131	V043A-6 - MIA Area B - TC11 Conveyor - Dog House	3229	30-Jan-2020 A	01-Dec-2028																
132	V043A-7 - MIA Central Terminal E-H Ticket Counter Terrazzo Installation	1970	04-Dec-2023 A	25-Apr-2029																
133	MIA North Terminal Program	4261	30-Nov-2019 A	30-Jul-2031																
134	AA048A - MIA North Terminal Gate Optimization Phase 1 & 2	3127	02-Feb-2022 A	25-Aug-2030																
135	AA048B - MIA North Terminal Gate Infrastructure Upgrades	2629	08-Jul-2022 A	17-Sep-2029																
136	AA126A - MIA American Airline North Terminal Restrooms Modifications	2291	30-Nov-2019 A	08-Mar-2026																
137	AB003A - MIA E Satellite APM Bridge Rehabilitation	2515	12-Jun-2020 A	01-May-2027																
138	AB040A - MIA NTD Baggage Handling System Modifications to the Inline CBIS	3998	18-Sep-2020 A	30-Jul-2031																
139	AC001A - MIA Central Base AOA Construction Gate	1935	28-Feb-2022 A	16-Jun-2027																
140	BA017A - MIA North Terminal Additional Skytrain Vehicles	1688	14-Feb-2022 A	28-Sep-2026																
141	CA100A - MIA North Terminal Chiller Plant 1 CP1 Replacement	1138	20-Apr-2023 A	31-May-2026																
142	CA113A - MIA Cc D CBP Passport Processing Area	923	01-Jun-2023 A	09-Dec-2025																
143	EA004A - MIA ELBC System Furnishing and Installation	1639	06-Jan-2025 A	02-Jul-2029																
144	T180B - MIA Concourse D West Extension - D60 Building Expansion	3247	01-Jun-2022 A	21-Apr-2031																
145	MIA Passenger Boarding Bridges Program	3453	15-Aug-2017 A	27-Jan-2027																
146	W099A-2 - MIA 12 PBBs - D1, D8, D6, D11, D14, E7, E9, E10, E11, F7, H8, H10	3205	15-Aug-2017 A	24-May-2026																
147	W099A-3 - MIA 15 PBBs - H3, H12, D10, H15, D12, H7, H6, D15, H9, E5, D17, F21, H17, D19, H5	1989	19-Oct-2020 A	30-Mar-2026																

Planning

A/E Procurement

Dsg & Construction Documents

Bid, Award & NTP

Construction

DB-Construction

Close Out

Financial Close Out

Waiting Period

Summary

◆ Milestone



MDAD CIP SCHEDULE
September 25, 2025 Update

Data Date: 25-Sep-2025

#	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
148	W099A-4 - MIA 10 PBBs - D20, D21, D22, E4, F3, F5, G15, G16, H14, D16 (D23)	1795	28-Feb-2022 A	27-Jan-2027																
149	MIA Reserve Maintenance Program	3795	23-Mar-2016 A	12-Aug-2026																
150	BA029A - MIA Marketplace Art Vitrines	2100	24-Aug-2020 A	24-May-2026																
151	EA021A - MIA South Terminal - Common Use Self-Service (CUSS) Kiosk Replacement	548	11-Feb-2025 A	12-Aug-2026																
152	X113A - MIAAdmiral's Club Infrastructure and New Stairs	3505	23-Mar-2016 A	26-Oct-2025																
153	X116A - MIA Cc H Restrooms Renovation	2920	31-Jan-2018 A	28-Jan-2026																
154	MIA South Terminal	3508	27-Nov-2018 A	04-Jul-2028																
155	DA076B - MIA Concourse H Temporary Carrousel Retrofit	976	18-Nov-2024 A	21-Jul-2027																
156	DA076C - MIA MIA Concourse J Default Carrousel and New Pier	1013	26-Sep-2025	04-Jul-2028																
157	T012A – MIA Cc H Gates and internationalization AVDGS	3351	27-Nov-2018 A	29-Jan-2028																
158	X116B - MIA Cc H Restrooms New Clean Outs	341	25-Oct-2024 A	30-Sep-2025																
159	MIA South Terminal Expansion Program	4483	29-Nov-2019 A	07-Mar-2032																
160	AA018A - MIA South Terminal Curtain Wall System (MCC 2Y)	1918	21-Oct-2023 A	19-Jan-2029																
161	AA018B - MIA Concourse H Glazing, Curtain Wall Assessment and Corrective Action	3030	29-Nov-2019 A	15-Mar-2028																
162	AA018C - MIA South Terminal Concourse J Rehabilitation	1918	21-Oct-2023 A	19-Jan-2029																
163	AB048B - MIA Building 3051 Demolition (Gas Station) and Building 3045 (Car Wash) - South Terminal Enabling	935	16-Aug-2029	07-Mar-2032																
164	AB050A - MIA Demolition Building 3050 - South Terminal Apron Enabling	1397	03-Jun-2022 A	30-Mar-2026																
165	T042B - MIA BHS Central Terminal to South Terminal Crossover	1651	11-Oct-2021 A	18-Apr-2026																
166	X071A - MIA Vehicle Fueling and Car Wash Facility	1177	19-Jan-2028	09-Apr-2031																
167	X078A - MIA South Terminal Expansion East (New Gates) Phase 1-Cc "K" and Apron	2861	22-Feb-2022 A	22-Dec-2029																
168	MIA Support Projects Program	5439	10-Jan-2015 A	30-Nov-2029																
169	AA094A - MIA Biometric Enabled Common Use Passenger Processing System	2254	11-May-2020 A	12-Jul-2026																
170	AA142A - MIA Perimeter Protection	1010	17-Feb-2024 A	22-Nov-2026																
171	BA133A - MIA Perimeter of Protection Project	2070	01-Apr-2024 A	30-Nov-2029																
172	EA003A - MIA Credential and Identity Management System (COTS)	954	23-Jan-2025 A	03-Sep-2027																
173	U023A - MIA South Terminal Smoke Evacuation Part 2	1478	28-Mar-2022 A	13-Apr-2026																
174	U128A - MIA Central Terminal CCTV and Access Control	4391	10-Jan-2015 A	18-Jan-2027																
175	U040A - MIA Parking Access & Revenue Control System Replacement	3946	09-Oct-2015 A	28-Jul-2026																
176	V100A - MIA Cc. J Gates Advanced Visual Docking Guidance System (VDGS)	4352	29-Aug-2016 A	28-Jul-2028																
177	V102A - OPF Customs Building Expansion-Remodeling	4112	20-May-2015 A	21-Aug-2026																
178	Y003A - MIA Airport Surface Management System (SMS)	2614	01-Sep-2018 A	27-Oct-2025																
179	X149A - MIA CC G Preconditioned Air Equipment	2729	10-Sep-2018 A	28-Feb-2026																
180	MIA Terminal Wide Program	7054	27-Jan-2021 A	20-May-2040																
181	AC117A - MIA Upper & Lower Drive Pedestrian Crosswalk Lighting Evaluation & Replacement	1488	09-Sep-2024 A	22-May-2030																
182	AC007B - MIA Bldg. 3030 2nd Floor SITA Area Demolition	1780	01-Sep-2021 A	16-Jul-2026																
183	AC040A - MIA Terminal-Wide Two-Way Emergency Radio Communications System	1978	27-Jan-2021 A	27-Jun-2026																
184	AC045A - MIA PASI Hardware System Upgrade (Terminal & Concourses)	1742	15-Oct-2021 A	22-Jul-2026																
185	AC086A - MIA South Terminal Cc J South Checkpoint Upgrades	1197	07-Jun-2024 A	16-Sep-2027																
186	AC087A - MIA South Terminal Cc H Checkpoint Modifications	1274	01-Oct-2025	27-Mar-2029																
187	AC088A - MIA North Terminal D2 Checkpoint Upgrades	1422	01-Aug-2022 A	22-Jun-2026																
188	BA013A - MIA Security Checkpoint Equipment Replacement	2201	15-Feb-2024 A	23-Feb-2030																
189	BA027A - MIA Police / Fire Microwave Relocation	1208	06-Feb-2023 A	28-May-2026																
190	BA054A - MIA South Terminal Cc J Central Checkpoint Upgrades	1120	21-Apr-2025 A	14-May-2028																
191	BA055A - MIA Central Terminal Cc G Checkpoint Upgrades	1674	01-Oct-2025	01-May-2030																
192	BA057A - MIA South Terminal Concourse J FIS Checkpoint Upgrade/Refurbishment	1463	01-Aug-2022 A	02-Aug-2026																
193	BA059A - MIA Central and South Terminal Bag Claim Optimization Phase 2	1801	26-Oct-2023 A	30-Sep-2028																
194	BA093A - MIA FAT Oil and Grease (FOG) Program (Phase 1)	5351	26-Sep-2025	20-May-2040																
195	CA004A - MIA Cc F to H Interconnector	2189	06-Nov-2023 A	02-Nov-2029																
196	CA004B - MIA Cc F to H Interconnector - Tenant Relocation	1877	13-Sep-2024 A	02-Nov-2029																

Planning

A/E Procurement

Dsg & Construction Documents

Bid, Award & NTP

Construction

DB-Construction

Close Out

Financial Close Out

Waiting Period

Summary

◆ Milestone



MDAD CIP SCHEDULE
September 25, 2025 Update

Data Date: 25-Sep-2025

#	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
197	CA179A - MIA CBP Door Installation	1090	26-Mar-2024 A	20-Mar-2027																
198	DA005B - MIA CNG Buses (Natural Gas)	851	02-May-2025 A	30-Aug-2027																
199	DA071A - MIA North Terminal Cc D Terrazo Tile Installation	1225	04-Apr-2025 A	13-Dec-2029																
200	EA062A - MIA Mobile Application Replacement	500	13-Dec-2024 A	26-Apr-2026																
201	W099B - MIA North and Central Terminal Passenger Loading Bridges Phase 2	2146	03-Feb-2025 A	19-Dec-2030																
202	MIA Terminal Wide Roof Program	4108	04-Dec-2019 A	03-Mar-2031																
203	AA078A - MIA Terminal Wide Re-roofing and Lightning System Upgrades	4108	04-Dec-2019 A	03-Mar-2031																
204	MIA Terminal Wide Restrooms Modernization Program	3842	04-Sep-2019 A	11-Mar-2030																
205	AA017A-1 - MIA North Terminal Public Restrooms Modernization Phase A1, 10 RR	2645	16-Dec-2019 A	13-Mar-2027																
206	AA017A-2 - MIA North Terminal Public Restrooms Modernization Phase A2, 12 RR	2261	13-Dec-2019 A	19-Feb-2026																
207	AA017B-1 - MIA Central Terminal Public Restrooms Modernization Phase B1, 6 RR	2402	10-Sep-2019 A	07-Apr-2026																
208	AA017B-2 - MIA Central Terminal Public Restrooms Modernization Phase B2, 8 RR	2845	04-Sep-2019 A	18-Jun-2027																
209	AA017D - MIA North Terminal Public Restroom Modernization	1591	21-May-2021 A	27-Sep-2025																
210	AA017D-1 - MIA North Terminal Public Restroom Modernization - Group 1	1699	20-Aug-2024 A	14-Apr-2029																
211	AA017D-2 - MIA North Terminal Public Restroom Modernization - Group 2	1394	20-Aug-2024 A	13-Jun-2028																
212	AA017D-3 - MIA North Terminal Public Restroom Modernization - Group 3	1393	20-Aug-2024 A	12-Jun-2028																
213	AA017D-4 - MIA Central Terminal Public Restroom Modernization - Group 4	1363	20-Aug-2024 A	13-May-2028																
214	AA017D-5 - MIA Terminal Public Restroom Modernization - Group 5	1564	20-Aug-2024 A	30-Nov-2028																
215	AA017D-6 - MIA Terminal Public Restroom Modernization - Group 6	1333	20-Aug-2024 A	13-Apr-2028																
216	AA017D-7 - MIA North Terminal Public Restroom Modernization - Group 7	1350	10-Feb-2025 A	21-Oct-2028																
217	AA017D-8 - MIA North Terminal Public Restroom Modernization - Group 8	1525	10-Feb-2025 A	14-Apr-2029																
218	AA017D-9 - MIA North Terminal Public Restroom Modernization - Group 9	1834	10-Feb-2025 A	17-Feb-2030																
219	AA017D-10 - MIA Central Terminal Public Restroom Modernization - Group 10	1474	07-Feb-2025 A	19-Feb-2029																
220	AA017D-11 - MIA Central Terminal Public Restroom Modernization - Group 11	1524	07-Feb-2025 A	10-Apr-2029																
221	AA017D-12 - MIA South Terminal Public Restroom Modernization - Group 12	1425	10-Feb-2025 A	04-Jan-2029																
222	AA017D-13 - MIA South Terminal Public Restroom Modernization - Group 13	1788	10-Feb-2025 A	02-Jan-2030																
223	AA017D-14 - MIA North Terminal Public Restroom Modernization - Group 14	1672	01-Jul-2025 A	27-Jan-2030																
224	AA017D-15 - MIA North Terminal Public Restroom Modernization - Group 15	1517	01-Jul-2025 A	25-Aug-2029																
225	AA017D-16 - MIA North Terminal Public Restroom Modernization - Group 16	1617	01-Jul-2025 A	03-Dec-2029																
226	AA017D-17 - MIA Central Terminal Public Restroom Modernization - Group 17	1563	03-Jul-2025 A	12-Oct-2029																
227	AA017D-18 - MIA South Terminal Public Restroom Modernization - Group 18	1453	10-Feb-2025 A	01-Feb-2029																
228	AA017D-19 - MIA North Terminal Public Restroom Modernization - Group 19	1258	03-Jul-2025 A	11-Dec-2028																
229	AA017D-20 - MIA North Terminal Public Restroom Modernization - Group 20	1713	03-Jul-2025 A	11-Mar-2030																
230	AA017D-21 - MIA North Terminal Public Restroom Modernization - Group 21	1653	01-Sep-2025 A	11-Mar-2030																