



MDAD CIP SCHEDULE
December 25, 2025 Update

Data Date: 25-Dec-2025

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
1	General Aviation Airports Program		5611	31-Aug-2018 A	09-Jan-2034																
2	AA022A - TMB New ATCT		4515	31-Aug-2021 A	09-Jan-2034																
3	AC002A - OPF Runway Incursion Mitigation RIM 20		2609	31-Mar-2023 A	21-May-2030																
4	AC042A - OPF Runway Incursion Mitigation RIM 3 and TW Y and Y7		1901	23-May-2024 A	05-Aug-2029																
5	BA001A - TMB New AGS III Taxilane and Access Road		2067	29-Dec-2022 A	25-Aug-2028																
6	W125A - TMB South Apron Expansion / New Taxiway C East Extension		2559	30-Jun-2022 A	02-Jul-2029																
7	X005A - OPF Blast Fence		2389	15-Aug-2019 A	27-Feb-2026																
8	X009A - OPF - Opa Locka Executive Airport (OPF) Runway 09L-27R Rehabilitation		2129	17-Aug-2020 A	15-Jun-2026																
9	X010A - OPF Engine Run-Up Pad		2764	15-Aug-2019 A	09-Mar-2027																
10	Y145A - Miami Homestead General Aviation Security Enhancement		2950	31-Aug-2018 A	27-Sep-2026																
11	MIA Airfield / Airside Program		3287	10-May-2022 A	09-May-2031																
12	CA095A - MIA Bldg. 612 Airside Tunnel Structural & Life Safety Repairs		3287	10-May-2022 A	09-May-2031																
13	Y118A - MIA RIM Hot Spot 4 (Corral Area)		2505	21-Oct-2022 A	29-Aug-2029																
14	MIA Building Recertification Program		3395	16-Nov-2020 A	03-Mar-2030																
15	AA066A-1R - MIA Bldg 3089 Park-8 40-year Recertification - Structural Repairs		2159	16-Nov-2020 A	14-Oct-2026																
16	AA067A - MIA 3030 Building 40-Year Recertification		1964	14-Sep-2021 A	29-Jan-2027																
17	AA067B - MIA 3150 Building 40-Year Recertification		1490	12-Aug-2022 A	09-Sep-2026																
18	AC075E - TMB 229 Building 30- Year Recertification		1082	04-Mar-2024 A	18-Feb-2027																
19	AC075A - Multiple 40-year Recertification - Multi-Service		1812	08-Nov-2021 A	24-Oct-2026																
20	AC075B - MIA Bldg. 3049 Recertification		1939	13-Apr-2022 A	03-Aug-2027																
21	AC075F - MIA Bldg. 719 Building Recertification & Repairs		1038	04-Apr-2024 A	05-Feb-2027																
22	CA049A - TMB 505 Building 30- Year Recertification		1557	26-Nov-2024 A	01-Mar-2029																
23	CA050A - TMB B1 Building 30- Year Recertification		1346	07-Nov-2025 A	14-Jul-2029																
24	CA132A - TMB 247 Building 30- Year Recertification		1981	11-Jan-2024 A	13-Jun-2029																
25	CA165A - MIA 3202 Building Recertification		1314	08-Mar-2024 A	12-Oct-2027																
26	CA166A - MIA HGA Buiding 5 Recertification		1097	01-Jan-2024 A	01-Jan-2027																
27	CA184A - MIA 3038 Building 40-Year Recertification		1330	15-Jan-2024 A	05-Sep-2027																
28	CA185A - MIA Building 3033 Recertification		1138	15-Jan-2024 A	25-Feb-2027																
29	DA008A - MIA 3094 Building 50-Year Recertification		1352	29-Dec-2023 A	10-Sep-2027																
30	DA009A - MIA 3095 Building 50-Year Recertification		2525	06-Sep-2022 A	04-Aug-2029																
31	DA026A - MIA 896 Building 60-Year Recertification		1396	01-Apr-2024 A	26-Jan-2028																
32	DA030A- MIA 805 Building 30- Year Recertification		1691	04-Mar-2024 A	19-Oct-2028																
33	DA031A - MIA 770 Building 50- Year Recertification		1723	07-Mar-2024 A	23-Nov-2028																
34	DA039A - TMB 228 Building 30- Year Recertification		1685	27-Sep-2024 A	08-May-2029																
35	DA072A - MIA 889 Building 50-Year Recertification		1371	30-May-2024 A	29-Feb-2028																
36	DA073A - TMB 225 Building 30- Year Recertification		1733	28-May-2024 A	23-Feb-2029																
37	DA074A - TMB 123 Building 30- Year Recertification		1740	28-May-2024 A	02-Mar-2029																
38	DA075A - TMB Bldg. 121 Recertification		1743	28-May-2024 A	05-Mar-2029																
39	DA108A - MIA 700 Building 30- Year Recertification		1822	07-Mar-2024 A	02-Mar-2029																
40	DA123A - MIA 3062 Building 60-Year Recertification		1731	28-May-2024 A	21-Feb-2029																
41	DA159A - MIA 3151 Building 40-Year Recertification		862	17-Oct-2024 A	19-Feb-2028																
42	EA008A - MIA Building 3091 Recertification		1604	12-Aug-2024 A	01-Jan-2029																
43	EA018A - MIA Building 3090 Recertification		1780	21-Feb-2024 A	04-Jan-2029																
44	EA040A - MIA 875 Building Recertification		988	08-Nov-2024 A	03-Sep-2028																
45	EA089A - MIA Building 3054 Recertification		1038	31-Oct-2024 A	02-Nov-2028																
46	EA124A - MIA Building 3099 Recertification		1673	04-Aug-2025 A	03-Mar-2030																
47	MIA Bridges Program (RM)		2057	04-Jan-2021 A	22-Aug-2026																
48	AB060A - MIA Bridge 874648 MSE Wall A3 Erosion		2057	04-Jan-2021 A	22-Aug-2026																
49	MIA Central Base Apron and Utilities Program		3689	01-Dec-2015 A	05-Jan-2026																



MDAD CIP SCHEDULE
December 25, 2025 Update

Data Date: 25-Dec-2025

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
50	V037A	MIA Central Base Apron and Utilities Modifications and Expansion	3689	01-Dec-2015 A	05-Jan-2026																
51		MIA Central Terminal Program	9349	28-Nov-2018 A	02-Jul-2044																
52	BA061A	MIA Central Terminal Redevelopment - Phase 1 (E-F Connector & Cc F Infill)	3341	04-Aug-2022 A	26-Sep-2031																
53	CA096A	MIA Cc E Glazing	2084	05-Feb-2025 A	20-Oct-2030																
54	CA176A	MIA E-Satellite Terminal Seating	1141	22-Apr-2024 A	06-Jun-2027																
55	DA059A	MIA Central Terminal Concourse F Gates AVDGS Installation	1950	26-Aug-2024 A	27-Dec-2029																
56	DA076A	MIA Central Terminal Cc F BHS New Piers and Cross Over South	1805	01-Jun-2024 A	10-May-2029																
57	DA083A	MIA Central Terminal Parking Garage Bridge Connections New Fire Doors	1069	19-Aug-2024 A	23-Jul-2027																
58	DA095A	MIA Central Terminal Concourse E Door Sets E4551, E4651,and E4656 Replacement	1063	03-Jun-2024 A	01-May-2027																
59	P259A	MIA Concourse "E" and "F" Taxilane and Apron Rehabilitation	2042	30-Nov-2038	02-Jul-2044																
60	T042C	MIA Central and South Terminal Bag Claim Optimization Phase 1	1825	13-Jul-2021 A	11-Jul-2026																
61	T072L	MIA Cc E FIS Area Renovations - Phase 2	4903	01-May-2020 A	02-Oct-2033																
62	V008B	MIA New Concourse F	4365	26-Mar-2025 A	07-Mar-2037																
63	V008C	MIA Central Terminal Redevelopment - Phase 2 (Checkpoint, Vertical Core, E-F TC, Roof Bump Up)	3341	04-Aug-2022 A	26-Sep-2031																
64	V008E	MIA New Cc Enabling Up-Gauge & Down-gauge Project	1373	21-Feb-2027	24-Nov-2030																
65	V008F-1	MIA Concourse F Refurbishment - Checkpoint Relocation Improvements Work Demolition	1803	01-Oct-2021 A	07-Sep-2026																
66	V008F-2	MIA Concourse F Refurbishment - Checkpoint Relocation Improvements Work Finishes	2054	01-Oct-2021 A	16-May-2027																
67	V008F-3	MIA Cc F Refurbishment - F4 Holdroom Structural Repairs & F4, F6, F8 Rehabilitation	1863	20-Dec-2021 A	25-Jan-2027																
68	V008F-4	MIA Concourse F Refurbishment - Access Control & Camera Upgrades	2475	30-Nov-2021 A	09-Sep-2028																
69	V008F-5	MIA Concourse F Refurbishment - 3rd Floor Restrooms	2317	21-Jul-2022 A	22-Nov-2028																
70	V008F-6	MIA Concourse F Refurbishment - PC Air & 400 Hz	1978	28-Jun-2021 A	26-Nov-2026																
71	V008F-7	MIA Concourse F Refurbishment - Elevators	1937	06-Sep-2021 A	25-Dec-2026																
72	V013A	MIA Concourse F Apron Phase 1	2255	01-Dec-2028	02-Feb-2035																
73	V013A	MIA Concourse F Apron Phase 2	2057	18-Nov-2030	05-Jul-2036																
74	V013B	MIA Concourse F Demo Phase 1 - Headhouse Demo & New Hardstand Area	2562	01-Jul-2031	05-Jul-2038																
75	V013C	MIA Concourse F Demo Phase 2 - Cc F Pier Demo & New Cc F Apron Phase 3	2542	21-Jul-2033	05-Jul-2040																
76	X079A	MIA Concourse G Demolition	2411	01-Aug-2028	08-Mar-2035																
77	Y129A	MIA Low E Train Station Emergency Doors	4470	28-Nov-2018 A	22-Feb-2031																
78		MIA Concourse E Rehabilitation Program	6145	15-Apr-2016 A	09-Feb-2033																
79	AA005A	MIA Lower Cc E, E Satellite and DE Connector Stucco Replacement, Exterior Painting, Lightning Protection &	2870	27-Nov-2018 A	05-Oct-2026																
80	CA010A	MIA Cc. Low E and E-Satellite Mechanical and Electrical Rooms Upgrade	3222	16-Apr-2024 A	09-Feb-2033																
81	DA152A	MIA Central Terminal Cc E Innovation GIS Section Relocation Offices	1448	26-Nov-2024 A	12-Nov-2028																
82	T072B-3	MIA Lower Cc E 400 Hz Generator Room Upgrade	3645	15-Apr-2016 A	07-Apr-2026																
83	T072F-2	Lower Concourse E Glazing	2247	31-Jul-2020 A	24-Sep-2026																
84	T072F-4	Lower Concourse E Mechanical and Electrical Equipment Replacement	3001	11-Jun-2020 A	28-Aug-2028																
85	U010D-1	MIA Satellite E New Chiller Plant	3306	11-Mar-2019 A	29-Mar-2028																
86	U010F-2	MIA Satellite E Glazing	2247	31-Jul-2020 A	24-Sep-2026																
87	U010F-5	MIA Satellite E Mechanical and Electrical Equipment Replacement - Phase 2	2044	31-May-2022 A	03-Jan-2028																
88	U010F-7	MIA Satellite E Elevators Refurbishment	3694	30-Nov-2016 A	10-Jan-2027																
89	U010F-7.1	MIA New Satellite E Elevator	2706	27-Nov-2018 A	24-Apr-2026																
90	U010F-7.2	MIA ADA Ramp Elevator Vestible	948	04-Dec-2023 A	08-Jul-2026																
91		MIA Conveyance Equipment Replacement Program	4212	01-Jan-2024 A	13-Jul-2035																
92	CA180A	MIA Conveyance Equipment	4212	01-Jan-2024 A	13-Jul-2035																
93		MIA Fuel Facilities Program	5864	07-Nov-2016 A	26-Nov-2032																
94	W019A	MIA Fuel Storage Facility Expansion	4654	07-Nov-2016 A	04-Aug-2029																
95	W019C	MIA Fuel Storage Facility Expansion Phase 2	2059	09-Apr-2027	26-Nov-2032																
96		MIA Land Acquisition Program	1229	15-Apr-2024 A	26-Aug-2027																
97	DA096A	MIA 7200 Building Acquisition (MII Approval)	686	15-Apr-2024 A	01-Mar-2026																
98	EA037A	Tamiami Canal Property	629	31-Mar-2025 A	26-Aug-2027																

Planning Dsg & Construction Documents Construction Close Out Waiting Period Milestone
A/E Procurement Bid, Award & NTP DB-Construction Financial Close Out Summary



MDAD CIP SCHEDULE
December 25, 2025 Update

Data Date: 25-Dec-2025

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
99	EA131A - MIA GMX 26th Street Lot Acquisition		562	05-Aug-2025 A	17-Feb-2027																
100	EA132A - MIA GMX 28th Street Warehouse Acquisition		553	01-Sep-2025 A	07-Mar-2027																
101	MIA Landside and Roadways Program		5238	12-Jun-2020 A	14-Oct-2034																
102	AB003B - MIA 874635 Bridge Rehabilitation – Ice		2971	12-Jun-2020 A	30-Jul-2028																
103	AB016A - MIA AOA Perimeter Security Hardening Program - Phase 1 MIA South Perimeter Road		2590	18-Jul-2022 A	19-Aug-2029																
104	AB016B - MIA AOA Perimeter Security Hardening Program - Phase 2 MIA West / NW 67th Ave		3790	01-Oct-2020 A	15-Feb-2031																
105	AC053A - MIA Dolphin/Flamingo and New Employee Parking Garage 6 Exterior Cladding		2704	27-Jul-2022 A	20-Dec-2029																
106	BA093A - MIA FAT Oil and Grease (FOG) Program (Phase 1)		3925	16-Jan-2024 A	14-Oct-2034																
107	BA133A - MIA Perimeter of Protection Project		2070	01-Apr-2024 A	30-Nov-2029																
108	EA118A - MIA The Triangle Land Acquisition		599	15-Jul-2025 A	05-Mar-2027																
109	X061A - MIA Perimeter Road Bridge Replacement		3357	26-Sep-2024 A	04-Dec-2033																
110	MIA Miscellaneous Projects Program		5204	04-Jan-2016 A	03-Apr-2030																
111	D105C-1A - MIA Parking Garage 40 Year Recertification		3674	10-Oct-2016 A	31-Oct-2026																
112	D105C-1 - MIA Elevators Modernization		2638	07-Apr-2021 A	26-Jun-2028																
113	D105C-1B - MIA Parking Garage Structural Repairs		2909	14-Feb-2022 A	31-Jan-2030																
114	P250A - MIA New AOC (Airport Operations Center)		4450	04-Jan-2016 A	10-Mar-2028																
115	V042A - MIA Employee Parking Garage		3624	30-Nov-2016 A	01-Nov-2026																
116	V043A-4 - MIA Area A - K-1 Ticket Counter Conveyor TC12-TC17		2765	30-Sep-2019 A	25-Apr-2027																
117	V043A-5 - MIA Area B - Soffit Above Checkpoint H		3758	20-Dec-2019 A	03-Apr-2030																
118	V043A-6 - MIA Area B - TC11 Conveyor - Dog House		3242	30-Jan-2020 A	14-Dec-2028																
119	V043A-7 - MIA Central Terminal E-H Ticket Counter Terrazzo Installation		2073	04-Dec-2023 A	06-Aug-2029																
120	X133A - MIA Terminal D 3rd Fl Computer Room		2646	24-Nov-2021 A	20-Feb-2029																
121	Y023A - MIA Computer Room Bldg 3030 1st Floor		2575	24-Nov-2021 A	11-Dec-2028																
122	MIA Non Terminal Buildings & Cargo Program		4365	01-Dec-2020 A	12-Nov-2032																
123	AA039A - MIA West Cargo Truck Parking		1973	05-Oct-2026	28-Feb-2032																
124	AA058A - MIA Consolidated Office Complex (Demo & Finishes Cc D Landside & Admin. Offices Relocation)		2537	01-Dec-2020 A	12-Nov-2027																
125	AA058B - MIA Demolition Building 5A		2144	25-Jun-2023 A	07-May-2029																
126	AA058C - MIA Finance Division Offices Relocation		1998	28-Jan-2022 A	19-Jul-2027																
127	AA058D - MIA Contracts Administration Office Relocation		2465	04-Nov-2021 A	03-Aug-2028																
128	AB041A - MIA New Office Building 3053 Construction		2217	03-Mar-2022 A	27-Mar-2028																
129	AB041A-1 - MIA Bldg. 3032 Demolition and Replacement - Demolition		1559	03-Mar-2022 A	08-Jun-2026																
130	CA033A - MIA Bldg 3030 New Telco Room		2238	11-Jul-2022 A	25-Aug-2028																
131	CA052A - MIA Building 3030 Wing C Consultants Area Renovation		1158	03-Jun-2024 A	04-Aug-2027																
132	DA094A - MIA Building 3030 Second Floor E-Wing Office Renovation		1145	26-Jul-2024 A	13-Sep-2027																
133	V038A - MIA GSE Facility for North Terminal		2307	13-Jan-2025 A	08-May-2031																
134	X035A - MIA Building 702 Apron & Airside Improvements		1798	25-Oct-2024 A	26-Sep-2029																
135	X035C - Demolition Bldg 703 & 703A		1689	30-Sep-2021 A	15-May-2026																
136	X035E - Demolition Bldg 704		1608	19-Jun-2028	12-Nov-2032																
137	MIA North Terminal Program		4315	30-Nov-2019 A	22-Sep-2031																
138	AA048A - MIA North Terminal Gate Optimization Phase 1 & 2		3127	02-Feb-2022 A	25-Aug-2030																
139	AA048B - MIA North Terminal Gate Infrastructure Upgrades		2755	08-Jul-2022 A	21-Jan-2030																
140	AA126A - MIA American Airline North Terminal Restrooms Modifications		2338	30-Nov-2019 A	24-Apr-2026																
141	AB003A - MIA E Satellite APM Bridge Rehabilitation		2515	12-Jun-2020 A	01-May-2027																
142	AB040A - MIA NTD Baggage Handling System Modifications to the Inline CBIS		4022	18-Sep-2020 A	22-Sep-2031																
143	AC001A - MIA Central Base AOA Construction Gate		1935	28-Feb-2022 A	16-Jun-2027																
144	BA017A - MIA North Terminal Additional Skytrain Vehicles		1688	14-Feb-2022 A	28-Sep-2026																
145	CA100A - MIA North Terminal Chiller Plant 1 CP1 Replacement		1241	20-Apr-2023 A	11-Sep-2026																
146	EA004A - MIA ELBC System Furnishing and Installation		1713	06-Jan-2025 A	14-Sep-2029																
147	T180B - MIA Concourse D West Extension - D60 Building Expansion		3247	01-Jun-2022 A	21-Apr-2031																

Planning

A/E Procurement

Dsg & Construction Documents

Bid, Award & NTP

Construction

DB-Construction

Close Out

Financial Close Out

Waiting Period

Summary

◆

◆ Milestone



MDAD CIP SCHEDULE
December 25, 2025 Update

Data Date: 25-Dec-2025

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
148		MIA Passenger Boarding Bridges Program	3544	15-Aug-2017 A	28-Apr-2027																
149		W099A-2 - MIA 12 PBBs - D1, D8, D6, D11, D14, E7, E9, E10, E11, F7, H8, H10	3311	15-Aug-2017 A	07-Sep-2026																
150		W099A-3 - MIA 15 PBBs - H3, H12, D10, H15, D12, H7, H6, D15, H9, E5, D17, F21, H17, D19, H5	2095	19-Oct-2020 A	14-Jul-2026																
151		W099A-4 - MIA 10 PBBs - D20, D21, D22, E4, F3, F5, G15, G16, H14, D16 (D23)	1886	28-Feb-2022 A	28-Apr-2027																
152		MIA Reserve Maintenance Program	5174	23-Mar-2016 A	22-May-2030																
153		AC117A - MIA Upper & Lower Drive Pedestrian Crosswalk Lighting Evaluation & Replacement	1478	09-Sep-2024 A	22-May-2030																
154		BA029A - MIA Marketplace Art Vitrines	2231	24-Aug-2020 A	02-Oct-2026																
155		DA142A - MIA Park 8 Ground Level-Electric Vehicle Charging Stations	725	18-Oct-2024 A	12-Oct-2026																
156		DA188A - MIA Building NW 21st Street Demolition	873	17-Mar-2025 A	06-Aug-2027																
157		EA021A - MIA South Terminal - Common Use Self-Service (CUSS) Kiosk Replacement	457	11-Feb-2025 A	13-May-2026																
158		X113A - MIAAdmiral's Club Infrastructure and New Stairs	3585	23-Mar-2016 A	14-Jan-2026																
159		X116A - MIA Cc H Restrooms Renovation	2927	31-Jan-2018 A	04-Feb-2026																
160		MIA South Terminal	3579	27-Nov-2018 A	13-Sep-2028																
161		DA076B - MIA Concourse H Temporary Carrousel Retrofit	1011	18-Nov-2024 A	25-Aug-2027																
162		DA076C - MIA MIA Concourse J Default Carrousel and New Pier	993	26-Dec-2025	13-Sep-2028																
163		T012A – MIA Cc H Gates and internationalization AVDGS	3504	27-Nov-2018 A	30-Jun-2028																
164		X116B - MIA Cc H Restrooms New Clean Outs	385	25-Oct-2024 A	13-Nov-2025 A																
165		MIA South Terminal Expansion Program	4483	29-Nov-2019 A	07-Mar-2032																
166		AA018A - MIA South Terminal Curtain Wall System (MCC 2Y)	2171	21-Oct-2023 A	29-Sep-2029																
167		AA018B - MIA Concourse H Glazing, Curtain Wall Assessment and Corrective Action	3030	29-Nov-2019 A	15-Mar-2028																
168		AA018C - MIA South Terminal Concourse J Rehabilitation	2171	21-Oct-2023 A	29-Sep-2029																
169		AB048B - MIA Building 3051 Demolition (Gas Station) and Building 3045 (Car Wash) - South Terminal Enabling	935	16-Aug-2029	07-Mar-2032																
170		AB050A - MIA Demolition Building 3050 - South Terminal Apron Enabling	1438	03-Jun-2022 A	10-May-2026																
171		T042B - MIA BHS Central Terminal to South Terminal Crossover	1702	11-Oct-2021 A	08-Jun-2026																
172		X071A - MIA Vehicle Fueling and Car Wash Facility	1177	19-Jan-2028	09-Apr-2031																
173		X078A - MIA South Terminal Expansion East (New Gates) Phase 1-Cc "K" and Apron	2861	22-Feb-2022 A	22-Dec-2029																
174		MIA Support Projects Program	5102	10-Jan-2015 A	28-Dec-2028																
175		AA094A - MIA Biometric Enabled Common Use Passenger Processing System	2436	11-May-2020 A	10-Jan-2027																
176		AA142A - MIA Perimeter Protection	1010	17-Feb-2024 A	22-Nov-2026																
177		EA003A - MIA Credential and Identity Management System (COTS)	954	23-Jan-2025 A	03-Sep-2027																
178		U023A - MIA South Terminal Smoke Evacuation Part 2	1495	28-Mar-2022 A	30-Apr-2026																
179		U040A - MIA Parking Access & Revenue Control System Replacement	3946	09-Oct-2015 A	28-Jul-2026																
180		U128A - MIA Central Terminal CCTV and Access Control	4490	10-Jan-2015 A	27-Apr-2027																
181		V100A - MIA Cc. J Gates Advanced Visual Docking Guidance System (VDGS)	4505	29-Aug-2016 A	28-Dec-2028																
182		V102A - OPF Customs Building Expansion-Remodeling	4113	20-May-2015 A	22-Aug-2026																
183		X149A - MIA CC G Preconditioned Air Equipment	2784	10-Sep-2018 A	24-Apr-2026																
184		MIA Terminal Wide Program	3614	27-Jan-2021 A	19-Dec-2030																
185		AC007B - MIA Bldg. 3030 2nd Floor SITA Area Demolition	1846	01-Sep-2021 A	20-Sep-2026																
186		AC040A - MIA Terminal-Wide Two-Way Emergency Radio Communications System	2072	27-Jan-2021 A	29-Sep-2026																
187		AC045A - MIA PASI Hardware System Upgrade (Terminal & Concourses)	1832	15-Oct-2021 A	20-Oct-2026																
188		AC086A - MIA South Terminal Cc J South Checkpoint Upgrades	1284	07-Jun-2024 A	12-Dec-2027																
189		AC087A - MIA South Terminal Cc H Checkpoint Modifications	1093	08-Jul-2026	04-Jul-2029																
190		AC088A - MIA North Terminal D2 Checkpoint Upgrades	1497	01-Aug-2022 A	05-Sep-2026																
191		BA013A - MIA Security Checkpoint Equipment Replacement	2202	15-Feb-2024 A	24-Feb-2030																
192		BA027A - MIA Police / Fire Microwave Relocation	1332	06-Feb-2023 A	29-Sep-2026																
193		BA054A - MIA South Terminal Cc J Central Checkpoint Upgrades	1220	21-Apr-2025 A	22-Aug-2028																
194		BA055A - MIA Central Terminal Cc G Checkpoint Upgrades	939	19-Oct-2027	14-May-2030																
195		BA057A - MIA South Terminal Concourse J FIS Checkpoint Upgrade/Refurbishment	1554	01-Aug-2022 A	01-Nov-2026																
196		BA059A - MIA Central and South Terminal Bag Claim Optimization Phase 2	1893	26-Oct-2023 A	31-Dec-2028																

Planning Dsg & Construction Documents Construction Close Out Waiting Period Milestone
A/E Procurement Bid, Award & NTP DB-Construction Financial Close Out Summary



MDAD CIP SCHEDULE
December 25, 2025 Update

Data Date: 25-Dec-2025

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
197	CA004A	MIA Cc F to H Interconnector	2202	06-Nov-2023 A	15-Nov-2029																
198	CA004B	MIA Cc F to H Interconnector - Tenant Relocation	1877	13-Sep-2024 A	02-Nov-2029																
199	CA179A	MIA CBP Door Installation	1111	26-Mar-2024 A	10-Apr-2027																
200	DA005B	MIA CNG Buses (Natural Gas)	851	02-May-2025 A	30-Aug-2027																
201	DA071A	MIA North Terminal Cc D Terrazo Tile Installation	1431	04-Apr-2025 A	28-Sep-2030																
202	EA062A	MIA Mobile Application Replacement	527	13-Dec-2024 A	23-May-2026																
203	W099B	MIA North and Central Terminal Passenger Loading Bridges Phase 2	2146	03-Feb-2025 A	19-Dec-2030																
204	MIA Terminal Wide Restrooms Modernization Program		3948	04-Sep-2019 A	25-Jun-2030																
205	AA017A-1	MIA North Terminal Public Restrooms Modernization Phase A1, 10 RR	2645	16-Dec-2019 A	13-Mar-2027																
206	AA017A-2	MIA North Terminal Public Restrooms Modernization Phase A2, 12 RR	2374	13-Dec-2019 A	12-Jun-2026																
207	AA017B-1	MIA Central Terminal Public Restrooms Modernization Phase B1, 6 RR	2493	10-Sep-2019 A	07-Jul-2026																
208	AA017B-2	MIA Central Terminal Public Restrooms Modernization Phase B2, 8 RR	2911	04-Sep-2019 A	23-Aug-2027																
209	AA017D	MIA North Terminal Public Restroom Modernization	1686	21-May-2021 A	31-Dec-2025																
210	AA017D-1	MIA North Terminal Public Restroom Modernization - Group 1	1757	20-Aug-2024 A	11-Jun-2029																
211	AA017D-2	MIA North Terminal Public Restroom Modernization - Group 2	1452	20-Aug-2024 A	10-Aug-2028																
212	AA017D-3	MIA North Terminal Public Restroom Modernization - Group 3	1451	20-Aug-2024 A	09-Aug-2028																
213	AA017D-4	MIA Central Terminal Public Restroom Modernization - Group 4	1537	20-Aug-2024 A	03-Nov-2028																
214	AA017D-5	MIA Terminal Public Restroom Modernization - Group 5	1667	20-Aug-2024 A	13-Mar-2029																
215	AA017D-6	MIA Terminal Public Restroom Modernization - Group 6	1436	20-Aug-2024 A	25-Jul-2028																
216	AA017D-7	MIA North Terminal Public Restroom Modernization - Group 7	1350	10-Feb-2025 A	21-Oct-2028																
217	AA017D-8	MIA North Terminal Public Restroom Modernization - Group 8	1583	10-Feb-2025 A	11-Jun-2029																
218	AA017D-9	MIA North Terminal Public Restroom Modernization - Group 9	1834	10-Feb-2025 A	17-Feb-2030																
219	AA017D-10	MIA Central Terminal Public Restroom Modernization - Group 10	1475	07-Feb-2025 A	20-Feb-2029																
220	AA017D-11	MIA Central Terminal Public Restroom Modernization - Group 11	1494	07-Feb-2025 A	11-Mar-2029																
221	AA017D-12	MIA South Terminal Public Restroom Modernization - Group 12	1422	10-Feb-2025 A	01-Jan-2029																
222	AA017D-13	MIA South Terminal Public Restroom Modernization - Group 13	1785	10-Feb-2025 A	30-Dec-2029																
223	AA017D-14	MIA North Terminal Public Restroom Modernization - Group 14	1671	01-Jul-2025 A	26-Jan-2030																
224	AA017D-15	MIA North Terminal Public Restroom Modernization - Group 15	1516	01-Jul-2025 A	24-Aug-2029																
225	AA017D-16	MIA North Terminal Public Restroom Modernization - Group 16	1614	01-Jul-2025 A	30-Nov-2029																
226	AA017D-17	MIA Central Terminal Public Restroom Modernization - Group 17	1585	03-Jul-2025 A	03-Nov-2029																
227	AA017D-18	MIA South Terminal Public Restroom Modernization - Group 18	1450	10-Feb-2025 A	29-Jan-2029																
228	AA017D-19	MIA North Terminal Public Restroom Modernization - Group 19	1304	03-Jul-2025 A	26-Jan-2029																
229	AA017D-20	MIA North Terminal Public Restroom Modernization - Group 20	1819	03-Jul-2025 A	25-Jun-2030																
230	AA017D-21	MIA North Terminal Public Restroom Modernization - Group 21	1759	01-Sep-2025 A	25-Jun-2030																
231	MIA Terminal Wide Roof Program		4108	04-Dec-2019 A	03-Mar-2031																
232	AA078A	MIA Terminal Wide Re-roofing and Lightning System Upgrades	4108	04-Dec-2019 A	03-Mar-2031																