



MDAD FACILITIES DEVELOPMENT - CIP SCHEDULE

Data Date: 25-Jan-2025

January 25, 2025 Update

#	Activity Name	At Completion Duration	Start	Finish	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
50	AC001A - MIA Central Base AOA Construction Gate	1796	28-Feb-2022 A	28-Jan-2027	█																
51	CA113A - MIA Cc D CBP Passport Processing Area	624	01-Jun-2023 A	13-Feb-2025		█															
52	X133A - MIA Terminal D 3rd Fl Computer Room	2282	24-Nov-2021 A	22-Feb-2028	█																
53	MIA Central Terminal Subprogram	9293	28-Nov-2018 A	07-May-2044																	
54	V008F-1 - MIA Cc F Refurbishment - Checkpoint Relocation Improvement Works - Demolition	1526	01-Oct-2021 A	04-Dec-2025	█																
55	V008F-2 - MIA Cc F Refurbishment - Checkpoint Relocation Improvement Works - Finishes	1798	01-Oct-2021 A	02-Sep-2026		█															
56	V008F-3 - MIA Cc F Refurbishment - F4 Holdroom Structural Repairs & F4, F6 and F8 Rehabilitation	1669	20-Dec-2021 A	15-Jul-2026	█																
57	V008F-4 - MIA Cc F Refurbishment - Access Control & Camera Upgrades	2152	30-Nov-2021 A	21-Oct-2027	█																
58	V008F-5 - MIA Cc F Refurbishment - 3rd Floor Restrooms	2095	21-Jul-2022 A	14-Apr-2028	█																
59	V008F-6 - MIA Cc F Refurbishment - PC Air & 400 Hz	1673	28-Jun-2021 A	25-Jan-2026	█																
60	V008F-7 - MIA Cc F Refurbishment - Elevators	1761	06-Sep-2021 A	02-Jul-2026	█																
61	BA061A - MIA Central Terminal Redevelopment Phase 1	3378	04-Aug-2022 A	02-Nov-2031	█																
62	V008C - MIA Central Terminal Redevelopment Phase 2 (Checkpoint, Vertical Core, E-F TC, Roof Bump Up)	3378	04-Aug-2022 A	02-Nov-2031	█																
63	DA076A - MIA Central Terminal Cc F BHS New Piers and Cross Over	1659	01-Jun-2024 A	15-Dec-2028	█																
64	P259A - MIA Concourse "E" and "F" Taxilane and Apron Rehabilitation	1986	30-Nov-2038	07-May-2044																	
65	V008B - MIA New Concourse F	3810	27-Jan-2025	03-Jul-2035	█																
66	V008E - MIA Concourse F Enabling Gate Modifications	1371	21-Feb-2027	22-Nov-2030		█															
67	V013A - MIA Concourse F New Apron Phase 1 and Phase 2 MIA Cc F Apron & Utilities	2711	01-Dec-2028	03-May-2036																	
68	V013B - MIA Concourse F Demo Phase 1 - Headhouse Demo & New Hardstand Area	2499	01-Jul-2031	03-May-2038																	
69	V013C - MIA Concourse F Demo Phase 2 - Cc F Pier Demo & New Cc F Apron Phase 3	2508	21-Jun-2033	02-May-2040																	
70	X079A - MIA Concourse G Demolition	2373	04-Jan-2027	03-Jul-2033	█																
71	CA176A - MIA E Satellite Terminal Seating	1050	22-Apr-2024 A	07-Mar-2027	█																
72	AB003A - MIA E Satellite APM Bridge Rehabilitation	2552	12-Jun-2020 A	07-Jun-2027	█																
73	DA059A - MIA AVDGS Concourse F Gates (21 Gates)	1745	26-Aug-2024 A	05-Jun-2029	█																
74	DA083A - MIA Central Terminal Parking Garage Bridge Connections New Fire Doors	914	19-Aug-2024 A	18-Feb-2027	█																
75	DA095A - MIA Central Terminal Concourse E Door Sets E4551, E4651, and E4656 Replacement	963	03-Jun-2024 A	21-Jan-2027	█																
76	T042C - MIA Bag Claim Carousels Optimization in Central and South	2120	13-Jul-2021 A	02-May-2027	█																
77	T072L - MIA Lower Concourse E FIS Renovation - Phase 2	4112	01-May-2020 A	03-Aug-2031	█																
78	Y129A - MIA Terminal Bldg. E APM Doors Rehabilitation	4015	28-Nov-2018 A	24-Nov-2029	█																
79	MIA Fuel Facilities Subprogram	5864	07-Nov-2016 A	26-Nov-2032																	
80	W019C - MIA Fuel Storage Facility Expansion (Phase 2)	2059	09-Apr-2027	26-Nov-2032																	
81	W019A - MIA Fuel Storage Facility Expansion (Phase 1)	4526	07-Nov-2016 A	29-Mar-2029	█																
82	General Aviation Airports Subprogram	5513	31-Aug-2018 A	03-Oct-2033																	
83	AC002A - OPF Runway Incursion Mitigation (RIM-20)	2610	31-Mar-2023 A	22-May-2030	█																
84	AC042A - OPF Runway Incursion Mitigation Hot Spot 3 (RIM-03)	1846	23-May-2024 A	11-Jun-2029	█																
85	AA022A - TMB New ATCT (Air Traffic Control Tower)	4417	31-Aug-2021 A	03-Oct-2033	█																
86	BA001A - TMB New AGS III Taxilane and Access Road (ROM)	2067	29-Dec-2022 A	25-Aug-2028	█																
87	V009A - TMB RIM HS1 with Taxiway H West Extension to Threshold	2320	24-Oct-2018 A	28-Feb-2025	█																
88	W125A - TMB South Apron Expansion / New Taxilane	2285	30-Jun-2022 A	30-Sep-2028	█																
89	X005A - OPF Blast Fence	2394	15-Aug-2019 A	05-Mar-2026	█																
90	X009A - OPF Runway 9L/27R Rehabilitation	1818	17-Aug-2020 A	08-Aug-2025	█																
91	X010A - OPF Engine Run-Up Pad	2582	15-Aug-2019 A	08-Sep-2026	█																
92	Y145A - Miami-Homestead General Aviation (X51) Security Project	2715	31-Aug-2018 A	04-Feb-2026	█																
93	MIA Support Projects Subprogram	5085	10-Jan-2015 A	11-Dec-2028																	
94	AA094A - MIA Biometric Gates System	2217	11-May-2020 A	05-Jun-2026	█																
95	AA136A - MDAD Security Cameras	1638	30-Nov-2020 A	25-May-2025	█																
96	AA142A - MIA Perimeter Protection Project	2504	15-Jan-2020 A	22-Nov-2026	█																
97	BA133A - MIA Perimeter Protection Project	1716	01-Apr-2024 A	11-Dec-2028	█																
98	U023A - MIA South Terminal Smoke Evacuation Modifications Part II	1515	28-Mar-2022 A	20-May-2026	█																

█ Planning
 █ Dsg & Construction Documents
 █ Construction
 █ Close Out
 █ Waiting Period
 █ Summary
█ A/E Procurement
█ Bid, Award & NTP
█ DB-Construction
█ Financial Close Out
◆ Milestone

January 25, 2025 Update

#	Activity Name	At Completion Duration	Start	Finish	Schedule																																															
					2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041																															
99	U040A - New Parking Access & Revenue Control System	3725	09-Oct-2015 A	19-Dec-2025																																																
100	U128A - MIA Central Terminal CCTV and Access Control	4297	10-Jan-2015 A	15-Oct-2026																																																
101	V058A - EFSO IVP 14 (Near D12)	1721	01-Jun-2020 A	15-Feb-2025																																																
102	V100A - MIA Terminal Gates J (VDGS)	4170	29-Aug-2016 A	28-Jan-2028																																																
103	V102A - OPF Customs Building Remodel	3830	20-May-2015 A	12-Nov-2025																																																
104	V144A - MIA Legacy Security Badge Re-Write	3660	28-Feb-2017 A	25-Feb-2027																																																
105	X149A - MIA Cc G Gates 9,10,11,12,14,15 400Hz & PCA	2575	10-Sep-2018 A	27-Sep-2025																																																
106	Y003A - MIA Surface Management Tool (Aerobahn System)	2347	01-Sep-2018 A	02-Feb-2025																																																
107	MIA Airfield / Airside Subprogram	2948	21-Oct-2022 A	15-Nov-2030																																																
108	CA095A - MIA Bldg. 612 Airside Tunnel Structural & Life Safety Repairs	2035	21-Apr-2025	15-Nov-2030																																																
109	Y118A - MIA RIM Hot Spot #4 (Corral Area)	2540	21-Oct-2022 A	03-Oct-2029																																																
110	MIA South Terminal Expansion Subprogram	4481	29-Nov-2019 A	05-Mar-2032																																																
111	AA018B - MIA South Terminal Concourse H Rehabilitation (Glazing)	2700	29-Nov-2019 A	20-Apr-2027																																																
112	AB048B - MIA Building 3051 (Gas Station) and 3045 (Car Wash) - South Terminal Enabling	933	16-Aug-2029	05-Mar-2032																																																
113	AB050A - MIA Building 3050 Demolition - South Terminal Enabling	1286	03-Jun-2022 A	09-Dec-2025																																																
114	X071A - MIA Vehicle Fueling and Car Wash Facility - South Terminal Enabling	1178	19-Jan-2028	10-Apr-2031																																																
115	X078A - MIA South Terminal Expansion East (new Gates) Phase 1-GSE Facility	2906	22-Feb-2022 A	05-Feb-2030																																																
116	AA018A - MIA South Terminal H-J Rehabilitation (Glazing)	1895	04-Nov-2024 A	11-Jan-2030																																																
117	AA018C - MIA South Terminal Concourse J Rehabilitation (Glazing)	2115	26-Nov-2024 A	10-Sep-2030																																																
118	T042B - MIA BHS Central Terminal to South Terminal Crossover	1743	11-Oct-2021 A	19-Jul-2026																																																
119	MIA Landside and Roadways Subprogram	4305	12-Jun-2020 A	25-Mar-2032																																																
120	AB016A - MIA AOA Perimeter Security Hardening Program - Phase 1 MIA South Perimeter Road	2478	18-Jul-2022 A	29-Apr-2029																																																
121	AC053A - MIA Dolphin/Flamingo and New Employee Parking Garage 6 Exterior Cladding	2273	27-Jul-2022 A	15-Oct-2028																																																
122	AB016B - MIA AOA Perimeter Security Hardening Project - Phase 2	3760	01-Oct-2020 A	16-Jan-2031																																																
123	DA005A - MIA Electric Shuttle Buses Phase 1	1120	01-Oct-2024 A	25-Oct-2027																																																
124	AB003B - MIA Terminal Upper Drive Bridge Rehabilitation	2805	12-Jun-2020 A	15-Feb-2028																																																
125	BA026A - MIA MIC Passenger Remote Parking Lot	684	26-Jun-2023 A	09-May-2025																																																
126	X061A - MIA Employee Parking Lot Bridge Replacement	2738	26-Sep-2024 A	25-Mar-2032																																																
127	MIA Terminal Wide Projects Subprogram	3588	27-Jan-2021 A	23-Nov-2030																																																
128	W099B - MIA Terminal Wide - Passenger Loading Bridges Phase 2	2127	27-Jan-2025	23-Nov-2030																																																
129	DA152A - MIA Building 3030 1st Floor D-Wing - Space Reconfiguration	1537	26-Nov-2024 A	09-Feb-2029																																																
130	BA059A - MIA Central and South Terminal Bag Claim Optimization Phase 2	1614	26-Oct-2023 A	26-Mar-2028																																																
131	CA004A - MIA Cc F to H Interconnector	2098	06-Nov-2023 A	03-Aug-2029																																																
132	CA004B - MIA Cc F to H Interconnector - Tenant Relocation	1786	13-Sep-2024 A	03-Aug-2029																																																
133	AC045A - MIA PASI Hardware System Upgrade (Terminal & Concourses)	1702	15-Oct-2021 A	12-Jun-2026																																																
134	BA040A - MIA Building 3025 Demolition Trailer City	936	08-Aug-2022 A	28-Feb-2025																																																
135	CA179A - MIA CBP Office and Mechanical Room C-Type Door Installation	965	26-Mar-2024 A	15-Nov-2026																																																
136	AC007A - MIA Bldg. 3030 1st Floor D-Wing Tenant Relocation	1481	05-Apr-2021 A	24-Apr-2025																																																
137	AC007B - MIA Bldg. 3030 2nd Floor SITA Area Demolition	1628	01-Sep-2021 A	14-Feb-2026																																																
138	AC040A - MIA Terminal-Wide Two-Way Emergency Radio Communication System	3060	27-Jan-2021 A	03-Jun-2029																																																
139	AC086A - MIA South Terminal Cc J South Checkpoint Upgrades	1082	07-Jun-2024 A	24-May-2027																																																
140	AC087A - MIA Central Terminal Cc H Checkpoint Modifications	1358	27-Jan-2025	15-Oct-2028																																																
141	AC088A - MIA North Terminal D2 Checkpoint Upgrades	1402	01-Aug-2022 A	02-Jun-2026																																																
142	BA013A - MIA Security Checkpoints Equipment Replacement	2082	15-Feb-2024 A	27-Oct-2029																																																
143	BA027A - MIA Police/Fire Microwave Relocation	990	06-Feb-2023 A	22-Oct-2025																																																
144	BA054A - MIA South Terminal Cc J Central Checkpoint Upgrades	1089	12-Dec-2024 A	05-Dec-2027																																																
145	BA055A - MIA Central Terminal Cc G Checkpoint Upgrades	1583	01-Oct-2025	30-Jan-2030																																																
146	BA057A - MIA South Terminal Concourse J FIS Checkpoint Upgrade/Refurbishment	1472	01-Aug-2022 A	11-Aug-2026																																																
147	BA112A - MIA CBP Network and Circuit Upgrades	1110	08-Nov-2022 A	21-Nov-2025																																																



MDAD FACILITIES DEVELOPMENT - CIP SCHEDULE

Data Date: 25-Jan-2025

January 25, 2025 Update

#	Activity Name	At Completion Duration	Start	Finish	2025		2026		2027		2028		2029		2030		2031		2032		2033		2034		2035		2036		2037		2038		2039		2040		2041	
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
197	AC023A - MIA End of Life Replacement for the AOIS/CUTE	1503	15-Apr-2021 A	26-May-2025	■	■																																
198	BA029A - MIA Marketplace Art Vitrines Remediation	2018	24-Aug-2020 A	03-Mar-2026	■	■	■	■	■	■																												
199	BA076A - MIA Bldg 3050 Tenant Relocation to Bldg 5A	930	13-Sep-2022 A	30-Mar-2025	■	■																																
200	W016B - MIA Parking Lot Road Improvements	2554	28-May-2018 A	24-May-2025	■	■																																
201	X113A - MIAAA Admiral's Club Infrastructure and Stair	3363	23-Mar-2016 A	27-May-2025	■	■																																
202	X116A - MIA Cc H Restrooms Renovation	2695	31-Jan-2018 A	17-Jun-2025	■	■																																
203	Y119A - MIA X-Ray Security Screening System Replacement	2539	26-Oct-2018 A	07-Oct-2025	■	■																																
204	Y128A - MIA Bldg. 3030 C - D-Wing Remodeling	2336	08-Oct-2018 A	28-Feb-2025	■	■																																
205	MIA Conveyance Equipment	4212	01-Jan-2024 A	13-Jul-2035	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
206	CA180A - MIA Escalators, Elevators and Moving Walkways Modernization and Repairs	4212	01-Jan-2024 A	13-Jul-2035	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
207	MIA Building Recertification Program	3014	15-Jul-2020 A	14-Oct-2028	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
208	AA067A - MIA 3030 Building 60-Year Recertification	1761	14-Sep-2021 A	10-Jul-2026	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
209	AC075B - MIA 3049 Building 50-Year Recertification	1395	14-Nov-2022 A	08-Sep-2026	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
210	AA067B - MIA 3150 Building 40-Year Recertification	1489	12-Aug-2022 A	08-Sep-2026	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
211	AC075A - TMB 227 Building 50-Year Recertification	2231	15-Jul-2020 A	23-Aug-2026	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
212	CA166A - X51 HGA 5 Building 60-Year Recertification	1611	15-Aug-2023 A	11-Jan-2028	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
213	CA184A - MIA 3038 Building 40-Year Recertification	1688	14-Sep-2021 A	28-Apr-2026	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
214	DA008A - MIA 3094 Building 50-Year Recertification	1701	15-Feb-2023 A	12-Oct-2027	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
215	CA185A - MIA 3033 Building 60-Year Recertification	1641	15-Feb-2023 A	13-Aug-2027	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
216	AC075F - MIA 719 Building 30-Year Recertification	1551	17-Jul-2024 A	14-Oct-2028	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
217	AA066A - MIA 3089 Building 40-Year Recertification	1536	15-Aug-2022 A	28-Oct-2026	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
218	DA009A - MIA 3095 Building 50-Year Recertification	1791	15-Feb-2022 A	10-Jan-2027	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
219	DA072A - MIA 889 Building 50-Year Recertification	1701	15-Aug-2022 A	11-Apr-2027	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	
220	DA026A - MIA 896 Building 60-Year Recertification	1701	15-Aug-2022 A	11-Apr-2027	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	