



MDAD CIP SCHEDULE

March 25, 2026 Update

Data Date: 25-Mar-2026

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	
1	General Aviation Airports Program					5691	31-Aug-2018 A	30-Mar-2034														
2	AA022A	TMB New ATCT	4595	31-Aug-2021 A	30-Mar-2034																	
3	AC002A	OPF Runway Incursion Mitigation RIM 20	2609	31-Mar-2023 A	21-May-2030																	
4	AC042A	OPF Runway Incursion Mitigation RIM 3 and TW Y and Y7	1901	23-May-2024 A	05-Aug-2029																	
5	BA001A	TMB New AGS III Taxilane and Access Road	2067	29-Dec-2022 A	25-Aug-2028																	
6	W125A	TMB South Apron Expansion / New Taxiway C East Extension	2593	30-Jun-2022 A	05-Aug-2029																	
7	X005A	OPF Blast Fence	2425	15-Aug-2019 A	04-Apr-2026																	
8	X009A	OPF - Opa Locka Executive Airport (OPF) Runway 09L-27R Rehabilitation	2244	17-Aug-2020 A	08-Oct-2026																	
9	X010A	OPF Engine Run-Up Pad	2610	15-Aug-2019 A	06-Oct-2026																	
10	Y145A	Miami Homestead General Aviation Security Enhancement	3004	31-Aug-2018 A	20-Nov-2026																	
11	MIA Airfield / Airside Program					3372	10-May-2022 A	02-Aug-2031														
12	CA095A	MIA Bldg. 612 Airside Tunnel Structural & Life Safety Repairs	3372	10-May-2022 A	02-Aug-2031																	
13	EA160A	MIA BLDG 3099 Central Chiller Plant MEP Engineering Services & Condenser Water Repairs	187	17-Sep-2026	22-Mar-2027																	
14	Y118A	MIA RIM Hot Spot 4 (Corral Area)	2505	21-Oct-2022 A	29-Aug-2029																	
15	MIA Passenger Boarding Bridges					3626	15-Aug-2017 A	19-Jul-2027														
16	W099A-2	MIA 12 PBBs - D1, D8, D6, D11, D14, E7, E9, E10, E11, F7, H8, H10	3432	15-Aug-2017 A	06-Jan-2027																	
17	W099A-3	MIA 15 PBBs - H3, H12, D10, H15, D12, H7, H6, D15, H9, E5, D17, F21, H17, D19, H5	2216	19-Oct-2020 A	12-Nov-2026																	
18	W099A-4	MIA 10 PBBs - D20, D21, D22, E4, F3, F5, G15, G16, H14, D16 (D23)	1968	28-Feb-2022 A	19-Jul-2027																	
19	MIA Central Terminal Program					9349	28-Nov-2018 A	02-Jul-2044														
20	BA061A	MIA Central Terminal Redevelopment - Phase 1 (E-F Connector & Cc F Infill)	3469	04-Aug-2022 A	01-Feb-2032																	
21	CA096A	MIA Cc E Glazing	2099	05-Feb-2025 A	04-Nov-2030																	
22	CA176A	MIA E-Satellite Terminal Seating	1140	22-Apr-2024 A	05-Jun-2027																	
23	DA059A	MIA Central Terminal Concourse F Gates AVDGS Installation	1950	26-Aug-2024 A	27-Dec-2029																	
24	DA076A	MIA Central Terminal Cc F BHS New Piers and Cross Over South	1906	01-Jun-2024 A	19-Aug-2029																	
25	DA083A	MIA Central Terminal Parking Garage Bridge Connections New Fire Doors	1207	19-Aug-2024 A	09-Dec-2027																	
26	DA095A	MIA Central Terminal Concourse E Door Sets E4551, E4651, and E4656 Replacement	1123	03-Jun-2024 A	30-Jun-2027																	
27	P259A	MIA Concourse "E" and "F" Taxilane and Apron Rehabilitation	2042	30-Nov-2038	02-Jul-2044																	
28	T042C	MIA Central and South Terminal Bag Claim Optimization Phase 1	1839	13-Jul-2021 A	25-Jul-2026																	
29	T072L	MIA Cc E FIS Area Renovations - Phase 2	4903	01-May-2020 A	02-Oct-2033																	
30	V008C	MIA Central Terminal Redevelopment - Phase 2 (Checkpoint, Vertical Core, E-F TC, Roof Bump Up)	3469	04-Aug-2022 A	01-Feb-2032																	
31	V008F-1	MIA Concourse F Refurbishment - Checkpoint Relocation Improvements Work Demolition	1832	01-Oct-2021 A	06-Oct-2026																	
32	V008F-2	MIA Concourse F Refurbishment - Checkpoint Relocation Improvements Work Finishes	2054	01-Oct-2021 A	16-May-2027																	
33	V008F-3	MIA Cc F Refurbishment - F4 Holdroom Structural Repairs & F4, F6, F8 Rehabilitation	1989	20-Dec-2021 A	31-May-2027																	
34	V008F-4	MIA Concourse F Refurbishment - Access Control & Camera Upgrades	2566	30-Nov-2021 A	09-Dec-2028																	
35	V008F-5	MIA Concourse F Refurbishment - 3rd Floor Restrooms	2381	21-Jul-2022 A	25-Jan-2029																	
36	V008B	MIA New Concourse F	4438	26-Mar-2025 A	19-May-2037																	
37	V008E	MIA New Cc Enabling Up-Gauge & Down-gauge Project	1373	21-Feb-2027	24-Nov-2030																	
38	V008F-6	MIA Concourse F Refurbishment - PC Air & 400 Hz	2040	28-Jun-2021 A	27-Jan-2027																	
39	V008F-7	MIA Concourse F Refurbishment - Elevators	4134	06-Sep-2021 A	30-Dec-2032																	
40	V013A	MIA Concourse F Apron Phase 1	2255	01-Dec-2028	02-Feb-2035																	
41	V013A	MIA Concourse F Apron Phase 2	2057	18-Nov-2030	05-Jul-2036																	
42	V013B	MIA Concourse F Demo Phase 1 - Headhouse Demo & New Hardstand Area	2562	01-Jul-2031	05-Jul-2038																	
43	V013C	MIA Concourse F Demo Phase 2 - Cc F Pier Demo & New Cc F Apron Phase 3	2542	21-Jul-2033	05-Jul-2040																	
44	X079A	MIA Concourse G Demolition	2484	01-Aug-2028	20-May-2035																	
45	Y129A	MIA Low E Train Station Emergency Doors	4669	28-Nov-2018 A	09-Sep-2031																	
46	MIA Concourse E Rehabilitation Program					6099	15-Apr-2016 A	25-Dec-2032														
47	AA005A	MIA Lower Cc E, E Satellite and DE Connector Stucco Replacement, Exterior Painting, Lightning Protection &	2991	27-Nov-2018 A	03-Feb-2027																	
48	CA010A	MIA Cc. Low E and E-Satellite Mechanical and Electrical Rooms Upgrade	3176	16-Apr-2024 A	25-Dec-2032																	
49	DA152A	MIA Central Terminal Cc E Innovation GIS Section Relocation Offices	1542	26-Nov-2024 A	14-Feb-2029																	

■ Planning
 ■ Dsg & Construction Documents
 ■ Construction
 ■ Close Out
 ■ Waiting Period
 ◆ Milestone

■ A/E Procurement
 ■ Bid, Award & NTP
 ■ DB-Construction
 ■ Financial Close Out
 ■ Summary



MDAD CIP SCHEDULE
March 25, 2026 Update

Data Date: 25-Mar-2026

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	
50	T072B-3	MIA Lower Cc E 400 Hz Generator Room Upgrade	3688	15-Apr-2016 A	20-May-2026																	
51	T072F-2	Lower Concourse E Glazing	2305	31-Jul-2020 A	21-Nov-2026																	
52	T072F-4	Lower Concourse E Mechanical and Electrical Equipment Replacement	2964	11-Jun-2020 A	22-Jul-2028																	
53	U010D-1	MIA Satellite E New Chiller Plant	3306	11-Mar-2019 A	28-Mar-2028																	
54	U010F-2	MIA Satellite E Glazing	2305	31-Jul-2020 A	21-Nov-2026																	
55	U010F-5	MIA Satellite E Mechanical and Electrical Equipment Replacement - Phase 2	2045	31-May-2022 A	04-Jan-2028																	
56	U010F-7.1	MIA New Satellite E Elevator	2796	27-Nov-2018 A	23-Jul-2026																	
57	U010F-7.2	MIA ADA Ramp Elevator Vestible	1038	04-Dec-2023 A	06-Oct-2026																	
58	U010F-7	MIA Satellite E Elevators Refurbishment	3756	30-Nov-2016 A	13-Mar-2027																	
59	MIA Terminal Wide Roof		4136	04-Dec-2019 A	31-Mar-2031																	
60	AA078A	MIA Terminal Wide Re-roofing and Lightning System Upgrades	4136	04-Dec-2019 A	31-Mar-2031																	
61	MIA Fuel Facilities Program		5864	07-Nov-2016 A	26-Nov-2032																	
62	W019A	MIA Fuel Storage Facility Expansion	4696	07-Nov-2016 A	15-Sep-2029																	
63	W019C	MIA Fuel Storage Facility Expansion Phase 2	2059	09-Apr-2027	26-Nov-2032																	
64	MIA Cargo and Non-Terminal Buildings		4365	01-Dec-2020 A	12-Nov-2032																	
65	AA039A	MIA West Cargo Truck Parking	1973	05-Oct-2026	28-Feb-2032																	
66	AA058A	MIA Consolidated Office Complex (Demo & Finishes Cc D Landside & Admin. Offices Relocation)	2688	01-Dec-2020 A	11-Apr-2028																	
67	AA058B	MIA Demolition Building 5A	2210	25-Jun-2023 A	12-Jul-2029																	
68	AA058C	MIA Finance Division Offices Relocation	2059	28-Jan-2022 A	18-Sep-2027																	
69	AA058D	MIA Contracts Administration Office Relocation	2469	04-Nov-2021 A	07-Aug-2028																	
70	AB041A	MIA New Office Building 3053 Construction	2219	03-Mar-2022 A	29-Mar-2028																	
71	AB041A-1	MIA Bldg. 3032 Demolition and Replacement - Demolition	1508	03-Mar-2022 A	18-Apr-2026																	
72	CA033A	MIA Bldg 3030 New Telco Room	2258	11-Jul-2022 A	14-Sep-2028																	
73	CA052A	MIA Building 3030 Wing C Consultants Area Renovation	1057	03-Jun-2024 A	25-Apr-2027																	
74	DA094A	MIA Building 3030 Second Floor E-Wing Office Renovation	1044	26-Jul-2024 A	04-Jun-2027																	
75	EA188A	MIA Building 700 Restroom Renovation	1863	05-Aug-2025 A	10-Sep-2030																	
76	EA189A	MIA Building 701 Restroom Renovation	1863	05-Aug-2025 A	10-Sep-2030																	
77	EA190A	MIA Building 702 Restroom Renovation	1863	05-Aug-2025 A	10-Sep-2030																	
78	V038A	MIA GSE Facility for North Terminal	2395	13-Jan-2025 A	04-Aug-2031																	
79	X035C	Demolition Bldg 703 & 703A	1764	30-Sep-2021 A	29-Jul-2026																	
80	X035A	MIA Building 702 Apron & Airside Improvements	1807	25-Oct-2024 A	05-Oct-2029																	
81	X035E	Demolition Bldg 704	1608	19-Jun-2028	12-Nov-2032																	
82	MIA Land Acquisition Program		1229	15-Apr-2024 A	26-Aug-2027																	
83	DA096A	MIA 7200 Building Acquisition (MII Approval)	776	15-Apr-2024 A	30-May-2026																	
84	EA037A	Tamiami Canal Property	629	31-Mar-2025 A	26-Aug-2027																	
85	EA131A	MIA GMX 26th Street Lot Acquisition	562	05-Aug-2025 A	17-Feb-2027																	
86	EA132A	MIA GMX 28th Street Warehouse Acquisition	553	01-Sep-2025 A	07-Mar-2027																	
87	GA005A	MIA Land Acquisition Warehouse 1800 NW 70th Ave	554	05-Jan-2026 A	12-Jul-2027																	
88	MIA Terminal Wide Restrooms Modernization		3993	04-Sep-2019 A	09-Aug-2030																	
89	AA017A-1	MIA North Terminal Public Restrooms Modernization Phase A1, 10 RR	2687	16-Dec-2019 A	24-Apr-2027																	
90	AA017A-2	MIA North Terminal Public Restrooms Modernization Phase A2, 12 RR	2415	13-Dec-2019 A	23-Jul-2026																	
91	AA017B-1	MIA Central Terminal Public Restrooms Modernization Phase B1, 6 RR	2590	10-Sep-2019 A	12-Oct-2026																	
92	AA017B-2	MIA Central Terminal Public Restrooms Modernization Phase B2, 8 RR	3634	04-Sep-2019 A	15-Aug-2029																	
93	AA017D	MIA North Terminal Public Restroom Modernization	1776	21-May-2021 A	31-Mar-2026																	
94	AA017D-1	MIA North Terminal Public Restroom Modernization - Group 1	1487	20-Aug-2024 A	14-Sep-2028																	
95	AA017D-2	MIA North Terminal Public Restroom Modernization - Group 2	1487	20-Aug-2024 A	14-Sep-2028																	
96	AA017D-3	MIA North Terminal Public Restroom Modernization - Group 3	1482	20-Aug-2024 A	09-Sep-2028																	
97	AA017D-4	MIA Central Terminal Public Restroom Modernization - Group 4	1569	20-Aug-2024 A	05-Dec-2028																	
98	AA017D-5	MIA Terminal Public Restroom Modernization - Group 5	1701	20-Aug-2024 A	16-Apr-2029																	

■ Planning
 ■ Dsg & Construction Documents
 ■ Construction
 ■ Close Out
 ■ Waiting Period
 ◆ Milestone

■ A/E Procurement
 ■ Bid, Award & NTP
 ■ DB-Construction
 ■ Financial Close Out
 ■ Summary



MDAD CIP SCHEDULE

March 25, 2026 Update

Data Date: 25-Mar-2026

#	Activity ID	Activity Name	At Completion Duration	Start	Finish	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041
99	AA017D-6	MIA Terminal Public Restroom Modernization - Group 6	1467	20-Aug-2024 A	25-Aug-2028																
100	AA017D-7	MIA North Terminal Public Restroom Modernization - Group 7	1387	10-Feb-2025 A	27-Nov-2028																
101	AA017D-8	MIA North Terminal Public Restroom Modernization - Group 8	1618	10-Feb-2025 A	16-Jul-2029																
102	AA017D-9	MIA North Terminal Public Restroom Modernization - Group 9	1867	10-Feb-2025 A	22-Mar-2030																
103	AA017D-10	MIA Central Terminal Public Restroom Modernization - Group 10	1485	07-Feb-2025 A	02-Mar-2029																
104	AA017D-11	MIA Central Terminal Public Restroom Modernization - Group 11	1507	07-Feb-2025 A	24-Mar-2029																
105	AA017D-12	MIA South Terminal Public Restroom Modernization - Group 12	1425	10-Feb-2025 A	04-Jan-2029																
106	AA017D-13	MIA South Terminal Public Restroom Modernization - Group 13	1790	10-Feb-2025 A	04-Jan-2030																
107	AA017D-14	MIA North Terminal Public Restroom Modernization - Group 14	1731	01-Jul-2025 A	27-Mar-2030																
108	AA017D-15	MIA North Terminal Public Restroom Modernization - Group 15	1574	01-Jul-2025 A	21-Oct-2029																
109	AA017D-16	MIA North Terminal Public Restroom Modernization - Group 16	1669	01-Jul-2025 A	24-Jan-2030																
110	AA017D-17	MIA Central Terminal Public Restroom Modernization - Group 17	1586	03-Jul-2025 A	04-Nov-2029																
111	AA017D-18	MIA South Terminal Public Restroom Modernization - Group 18	1457	10-Feb-2025 A	05-Feb-2029																
112	AA017D-19	MIA North Terminal Public Restroom Modernization - Group 19	1348	03-Jul-2025 A	11-Mar-2029																
113	AA017D-20	MIA North Terminal Public Restroom Modernization - Group 20	1530	03-Jul-2025 A	09-Sep-2029																
114	AA017D-21	MIA North Terminal Public Restroom Modernization - Group 21	1804	01-Sep-2025 A	09-Aug-2030																
115	MIA Landside and Roadways Program			4973	12-Jun-2020 A	22-Jan-2034															
116	AB003B	MIA 874635 Bridge Rehabilitation – Ice	3000	12-Jun-2020 A	28-Aug-2028																
117	AB016A	MIA AOA Perimeter Security Hardening Program - Phase 1 MIA South Perimeter Road	2666	18-Jul-2022 A	03-Nov-2029																
118	AB016B	MIA AOA Perimeter Security Hardening Program - Phase 2 MIA West / NW 67th Ave	3891	01-Oct-2020 A	27-May-2031																
119	AC053A	MIA Dolphin/Flamingo and New Employee Parking Garage 6 Exterior Cladding	2717	27-Jul-2022 A	02-Jan-2030																
120	BA093A	MIA FOG / Grease Trap System Upgrades at East Rotunda	1301	16-Jan-2024 A	08-Aug-2027																
121	BA133A	MIA Perimeter of Protection Project	2162	01-Apr-2024 A	02-Mar-2030																
122	EA118A	MIA The Triangle Land Acquisition	599	15-Jul-2025 A	05-Mar-2027																
123	X061A	MIA Perimeter Road Bridge Replacement	3406	26-Sep-2024 A	22-Jan-2034																
124	MIA Miscellaneous Projects Program			5283	04-Jan-2016 A	21-Jun-2030															
125	AB003A	MIA E Satellite APM Bridge Rehabilitation	2726	12-Jun-2020 A	28-Nov-2027																
126	D105C-IA	MIA Parking Garage 40 Year Recertification	3701	10-Oct-2016 A	27-Nov-2026																
127	D105C-I	MIA Elevators Modernization	2638	07-Apr-2021 A	26-Jun-2028																
128	D105C-IB	MIA Parking Garage Structural Repairs	3035	14-Feb-2022 A	06-Jun-2030																
129	P250A	MIA New AOC (Airport Operations Center)	4437	04-Jan-2016 A	26-Feb-2028																
130	V042A	MIA Employee Parking Garage	3813	30-Nov-2016 A	09-May-2027																
131	V043A-4	MIA Area A - K-1 Ticket Counter Conveyor TC12-TC17	2747	30-Sep-2019 A	07-Apr-2027																
132	V043A-5	MIA Area B - Soffit Above Checkpoint H	3837	20-Dec-2019 A	21-Jun-2030																
133	V043A-6	MIA Area B - TC11 Conveyor - Dog House	3279	30-Jan-2020 A	20-Jan-2029																
134	V043A-7	MIA Central Terminal E-H Ticket Counter Terrazzo Installation	2152	04-Dec-2023 A	24-Oct-2029																
135	X133A	MIA Terminal D 3rd FI Computer Room	3001	24-Nov-2021 A	10-Feb-2030																
136	Y023A	MIA Computer Room Bldg 3030 1st Floor	2666	24-Nov-2021 A	12-Mar-2029																
137	MIA North Terminal Program			4387	30-Nov-2019 A	03-Dec-2031															
138	AA048A	MIA North Terminal Gate Optimization Phase 1 & 2	3218	02-Feb-2022 A	24-Nov-2030																
139	AA048B	MIA North Terminal Gate Infrastructure Upgrades	2951	08-Jul-2022 A	05-Aug-2030																
140	AA126A	MIA American Airline North Terminal Restrooms Modifications	2428	30-Nov-2019 A	23-Jul-2026																
141	AB040A	MIA NTD Baggage Handling System Modifications to the Inline CBIS	4094	18-Sep-2020 A	03-Dec-2031																
142	AC001A	MIA Central Base AOA Construction Gate	2106	28-Feb-2022 A	04-Dec-2027																
143	BA017A	MIA North Terminal Additional Skytrain Vehicles	1762	14-Feb-2022 A	11-Dec-2026																
144	EA004A	MIA ELBC System Furnishing and Installation	1792	06-Jan-2025 A	02-Dec-2029																
145	T180B	MIA Concourse D West Extension - D60 Building Expansion	3274	01-Jun-2022 A	18-May-2031																
146	MIA Reserve Maintenance Program			5174	23-Mar-2016 A	22-May-2030															
147	AC117A	MIA Upper & Lower Drive Pedestrian Crosswalk Lighting Evaluation & Replacement	1478	09-Sep-2024 A	22-May-2030																

■ Planning
 ■ Dsg & Construction Documents
 ■ Construction
 ■ Close Out
 ■ Waiting Period
 ◆ Milestone

■ A/E Procurement
 ■ Bid, Award & NTP
 ■ DB-Construction
 ■ Financial Close Out
 ■ Summary

