



MDAD FACILITIES DEVELOPMENT DIVISION
CIP SCHEDULE
As of February 28, 2022

Data Date: 28-Feb-22

Table with columns: #, Activity ID, Activity Name, Start, Finish, 2022, 2023, 2024, 2025, 2026, 2027, 2028, 2029, 2030, 2031, 2032, 2033, 2034, 2035, 2036. Rows include programs like CENTRAL BASE APRON & UTILITIES PROGRAM, CONCOURSE E PROGRAM, SOUTH TERMINAL PROGRAM, MISCELLANEOUS PROJECTS, PASSENGER BOARDING BRIDGES PROGRAM, and SUPPORT PROJECTS.

A/E Procurement, Bid, Award & NTP, Planning, Contract Documents, Construction, Closeout



**MDAD FACILITIES DEVELOPMENT DIVISION
CIP SCHEDULE
As of February 28, 2022**

Data Date: 28-Feb-22

#	Activity ID	Activity Name	Start	Finish	2022		2023		2024		2025		2026		2027		2028		2029		2030		2031		2032		2033		2034		2035		2036			
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q		
48	W064A	MIA Cc E thru F Life Safety Upgrades	02-Mar-21 A	03-Jan-23																																
49	AA094A	Biometric Enabled Common Use Passenger Processing System	11-May-20 A	20-Dec-24																																
50	AA136A	MDAD Security Cameras Project	30-Nov-20 A	20-Sep-24																																
51	V058A	EFSO IVP 14 (Near Gate D16)	01-Jun-20 A	07-Jan-24																																
52	U128A	MIA Central Terminal CCTV and Access Control	18-Oct-21 A	29-Jan-24																																
53	V102A	OPF Customs Building Expansion-Remodeling	20-May-15 A	06-May-24																																
54	V100A	MIA Cc. J Gates Advanced Visual Docking Guidance System (VDGS)	29-Aug-16 A	06-Oct-25																																
55	U023A	MIA South Terminal Smoke Evacuation Modifications	02-Jan-19 A	15-Nov-26																																
56	AIRFIELD / AIRSIDE		25-Mar-21 A	06-Apr-28																																
57	AA054A	MIA Runway 9-27 Rehabilitation	25-Mar-21 A	07-Nov-27																																
58	Y118A	MIA RM Hot Spot 4 (Corral Area)	29-Jul-22	06-Apr-28																																
59	NORTH TERMINAL PROGRAM		30-Nov-19 A	27-Mar-32																																
60	AA126A	MIA North Terminal Ramp Level Restrooms Upgrade	30-Nov-19 A	09-Oct-24																																
61	AA048A	MIA North Terminal Gate Optimization Phase 1 & 2	28-Feb-22	20-Jan-30																																
62	AA048B	MIA North Terminal Gate Infrastructure Upgrades	28-Feb-22	06-Nov-28																																
63	AC001A	Central Base AOA Construction Gate	28-Feb-22	11-Apr-26																																
64	T180B	MIA Concourse D West Extension - D60 Building Expansion	27-Jun-22	27-Mar-32																																
65	T180D	MIA Concourse D West Extension - D60 Apron and Utilities	27-Jun-22	27-Mar-32																																
66	BA017A	MIA North Terminal Additional Skytrain Vehicles	15-Jun-22	28-Jul-26																																
67	AB040A	MIA NTD Baggage Handling System Modifications to the Inline CBIS	18-Sep-20 A	04-Jun-30																																
68	CENTRAL TERMINAL		27-Dec-19 A	01-Nov-41																																
69	P248A	MIA Central Terminal Upper Drive Facade & Curbside (Design)	27-Dec-19 A	29-Apr-22																																
70	V008F	MIA Cc F Refurbishment Phase 1	01-Dec-20 A	28-Mar-22																																
71	V008F	MIA Cc F Refurbishment Phase 2	28-Jun-21 A	13-Jan-25																																
72	V008A	MIA Central Terminal Redevelopment - Phase 1 (E-F Connector & Cc F Infill)	04-Aug-22	19-Oct-31																																
73	V008C	MIA Central Terminal Redevelopment-Phase 2 (Facade, Checkpoint, V.C., E-F TC, Roof Bump)	04-Aug-22	18-Oct-32																																
74	T072L	MIA Lower Cc E FIS Renovations - Phase 2	21-Jun-23	16-Apr-32																																
75	V008B	MIA New Concourse F	08-Jan-24	04-Nov-34																																
76	V013A	MIA Concourse F New Apron Phase 1	12-Oct-28	07-Nov-34																																
77	V013A	MIA Concourse F New Apron Phase 2	31-Oct-30	05-May-36																																
78	V013B	MIA Cc F Demo Phase 1 - Headhouse Demo & New Hardstand Area	07-Jul-31	02-Nov-38																																
79	V013C	MIA Cc F Demo Phase 2 - Cc F Pier Demo & New Cc F Apron Phase 3	02-Jan-34	30-Apr-41																																
80	P259A	MIA Concourse "E" and "F" Taxilane and Apron Rehabilitation	15-Oct-37	01-Nov-41																																
81	V008E	MIA Cc F Enabling Gates Striping	13-Jun-25	03-Oct-29																																
82	X079A	MIA Concourse G Demolition	12-Jun-25	11-Oct-32																																
83	SOUTH TERMINAL EXPANSION		29-Nov-19 A	15-May-30																																
84	T042B	BHS Cross Over Central to South Terminal	11-Oct-21 A	17-Jun-24																																
85	W019B	MIA Fueling Maintenance and Administration Consolidation Building - Enabling	22-Apr-24	08-Jul-29																																
86	X071A	MIA Vehicle Fueling and Car Wash Facility - South Terminal Enabling	28-Feb-22	16-Apr-25																																
87	AB048B	MIA Demolition Building 3051 (Gas Station) and 3045 (Car Wash) - South Terminal Enabling	10-Apr-23	13-Mar-26																																
88	AB049A	Temporary South Terminal GSE facility & 20th Street Modifications AOA - Enabling	14-Mar-24	08-Feb-28																																
89	AB050A	MIA Building 3050 Demolition - South Terminal Enabling	24-Jun-24	07-Feb-27																																
90	V005A	MIA South Terminal Apron and Utilities Modification	28-Feb-22	15-May-30																																
91	X078A	MIA South Terminal Expansion East (New Gates) Phase 1	28-Feb-22	15-May-30																																
92	AA018B	MIA Concourse H Glazing, Curtain Wall Assessment and Corrective Action	29-Nov-19 A	21-Aug-25																																
93	CARGO AND NON-TERMINAL BUILDINGS		01-Dec-20 A	01-Sep-32																																
94	X035C	MIA Buildings 703 and 703A Demolition and Environmental Assessment and Remediation	30-Sep-21 A	29-Oct-24																																

A/E Procurement	Bid, Award & NTP	Planning
Contract Documents	Construction	Closeout

DRAFT (Work in Progress for Discuss Purposes Only)

PRINT DATE 03-15-2022



**MDAD FACILITIES DEVELOPMENT DIVISION
CIP SCHEDULE
As of February 28, 2022**

Data Date: 28-Feb-22

#	Activity ID	Activity Name	Start	Finish	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036
					Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
95	X035A	MIA Building 702 Apron & Airside Improvements	28-Feb-22	01-Jan-28	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
96	AA058A	MIA Consolidated Office Complex (Finishes Cc D Landside)	01-Dec-20 A	18-Nov-24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
97	AA058C	Finance and Administration Division Offices Relocation	28-Jan-22 A	03-May-25	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
98	AA058D	MIA Building 5A Tenants Relocation Projects	31-Dec-22	28-Nov-26	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
99	TBD	MIA Building 5A Tenants Relocation Projects	31-Dec-22	28-Nov-26	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
100	AB041A	MIA Building 3032 Replacement	28-Feb-22	28-Nov-26	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
101	AA058B	MIA Demolition Building 5A	20-Nov-22	22-Feb-28	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
102	V038A	MIA GSE Facility for North Terminal	28-Sep-23	26-Apr-30	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
103	X035E	MIA Demolition Building 704	05-Aug-27	20-May-31	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
104	AA039A	MIA West Cargo Truck Parking	05-Oct-26	01-Sep-32	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
105	LANDSIDE / ROADWAYS		11-Jul-22	02-Apr-33	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
106	AC053A	MIA Dolphin/Flamingo and New Employee Parking Garage 6 Exterior Cladding	11-Jul-22	26-Sep-27	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
107	AB016A	MIA AOA Perimeter Security Hardening Project - Phase 01	04-Aug-22	18-Jan-28	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
108	X061A	MIA Perimeter Road Bridge Replacement	05-Jun-24	02-Apr-33	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
109	FUEL FACILITIES		27-Oct-21 A	31-Mar-33	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
110	W019A	MIA Fuel Storage Facility Expansion Phase 1	27-Oct-21 A	21-Jun-29	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
111	W019C	MIA Fuel Storage Facility Expansion Phase 2	09-Apr-27	31-Mar-33	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
112	GENERAL AVIATION AIRPORTS		31-Aug-18 A	15-Jan-31	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
113	V009A	TMB RIM HS1 With Taxiway H West Extension to Threshold	24-Oct-18 A	01-Aug-23	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
114	X010A	OPF Engine Run Up Pad	15-Aug-19 A	31-Dec-24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
115	Y145A	Homestead General Aviation (X51A) Security Project Phase2 - Lightning, Cameras, Access Control	31-Aug-18 A	01-Feb-24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
116	X009A	OPF Runway 9-27 Rehabilitation	17-Aug-20 A	11-Oct-25	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
117	W125A/B	TMB South Apron Expansion / New Taxilane	28-Feb-22	08-Aug-28	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
118	AA022A	TMB New ATCT	31-Aug-21 A	15-Jan-31	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
119	TERMINAL-WIDE		05-Apr-21 A	23-Jun-28	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
120	AA075A	MIA Tenant Relocation Projects	05-Apr-21 A	14-Apr-27	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
121	AC007A	MIA Bldg. 3030 1st Floor D-Wing Tenant Relocation	05-Apr-21 A	06-Sep-23	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
122	AC007B	SITA Demolition & Renovation	01-Sep-21 A	14-Oct-23	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
123	TBD	Trailer City for Building 3050 Offices Replacement	26-Sep-22	12-Nov-25	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
124	TBD	CTR PHASE 1 Tenant Relocation Project	01-Jun-23	14-Apr-27	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
125	AC045A	MIA PASI Hardware System Upgrade (Terminal & Concourses)	15-Oct-21 A	01-Mar-24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
126	BA013A	MIA Security Checkpoints Equipment Replacement	01-Aug-22	09-Mar-26	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
127	BA013A	Checkpoint D2	01-Aug-22	15-Jun-24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
128	BA013A	Checkpoint J South	01-Aug-22	15-Jun-24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
129	BA013A	Checkpoint J Central	31-Dec-22	12-Nov-24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
130	BA013A	Checkpoint H	23-Mar-23	27-May-25	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
131	BA013A	Checkpoint G	04-Nov-23	09-Mar-26	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
132	BA013A	Checkpoints - Equipments	01-Aug-22	23-Jun-25	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
133	W099B	MIA North and Central Terminal Passenger Loading Bridges Phase 2	07-Apr-23	23-Jun-28	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
134	TERMINAL WIDE PUBLIC RESTROOMS		04-Sep-19 A	17-Jun-30	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
135	AA017C-2	MIA South Terminal Public Restrooms Modernization Phase C2, 6 RR	18-Dec-19 A	13-Mar-23	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
136	AA017C-1	MIA South Terminal Public Restrooms Modernization Phase C1, 10 RR	24-Oct-19 A	30-Nov-23	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
137	AA017A-2	MIA North Terminal Public Restrooms Modernization Phase A2, 12 RR	13-Dec-19 A	04-Nov-23	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
138	AA017B-1	MIA Central Terminal Public Restrooms Modernization Phase B1, 6 RR	10-Sep-19 A	29-Jul-23	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
139	AA017A-1	MIA North Terminal Public Restrooms Modernization Phase A1, 10 RR	16-Dec-19 A	09-Nov-23	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
140	AA017B-2	MIA Central Terminal Public Restrooms Modernization Phase B2, 8 RR	04-Sep-19 A	12-Oct-23	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
141	AA017D	MIA Terminal Public Restroom Modernization - Phase 1.2-5	21-May-21 A	17-Jun-30	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█

█ A/E Procurement
 █ Bid, Award & NTP
 █ Planning
█ Contract Documents
 █ Construction
 █ Closeout